

Neutral Citation Number: [2005] EWHC 3057 (TCC)  
IN THE HIGH COURT OF JUSTICE  
QUEEN'S BENCH DIVISION  
TECHNOLOGY AND CONSTRUCTION COURT

St. Dunstan's House

Monday, 19<sup>th</sup> December 2005

Before:

HIS HONOUR JUDGE PETER COULSON Q.C.

B E T W E E N :

EQ PROJECTS LTD

Claimant

- and -

(T/A MERC LONDON)

JAVID ALAVI

Defendant

*Transcribed by **BEVERLEY F. NUNNERY & CO**  
Official Shorthand Writers and Tape Transcribers  
Quality House, Quality Court, Chancery Lane, London WC2A 1HP  
Tel: 020 7831 5627 Fax: 020 7831 7737*

MR. BERNARD WEATHERILL Q.C. and MS. CLAIRE JACKSON (instructed by  
Zermansky & Partners) appeared on behalf of the Claimant.

MR. PAUL LETMAN (instructed by Saunders, Solicitors) appeared on behalf of the Defendant.

**J U D G M E N T**

JUDGE PETER COULSON QC:

## **A: INTRODUCTION**

1 This is a building case where the maximum amount of the Claimant's claim is £111,593.90 plus interest. The claim arises out of shopfitting works at the Defendant's shop premises in Carnaby Street ("the Property"). Despite the modest level of the claim and the notable absence of any rancorous correspondence generated during the works themselves, the bundle for the trial consisted of six lever arch files, the trial itself lasted for four days, and the hearing involved allegations that ranged from fraudulent misrepresentation and concocted documents to disputes as to contractual workscope, variations, quantum meruit, defects, delay and every aspect of quantum. It is impossible not to conclude that the relationship between these parties deteriorated dramatically as a result of the manner in which this litigation has been conducted. From 6<sup>th</sup> May 2004 onwards neither party has missed an opportunity to run arguments and make points which they hoped would damage the position of the other, regardless of whether such points were good, bad or thoroughly indifferent. Despite a number of orders of the court, the parties have been unable to reach a compromise on anything other than a tiny handful of the numerous points between them.

2 All that said, the parties have now fought this case out to a finish. They are, if nothing else, entitled to a detailed series of answers on all the numerous issues that they have seen fit to raise. That is what this Judgment endeavours to provide.

3 The parties have identified 15 issues on which they seek an answer from the court. I propose to answer each of those issues as they arise in the course of this Judgment. Accordingly, this Judgment will be structured as follows:

(a) **Section B** below, which sets out an outline of the facts (paras.4-23);

(b) **Section C** below, which makes some general observations as to the evidence (paras.24-34);

(c) **Section D** below, which deals with the original Contract and provides answers to issues 1, 2, 3 and 11 (paras.35-76);

(d) **Section E** below, which deals with the Supplemental Agreement and the claim for quantum meruit and provides answers to issues 4, 5, 6, 7, 8 and 9 (paras.77-137 below);

1 (e) **Section F** below, which deals with the defects and provides  
2 answers to issues 12, 13, 14 and 15 (paras.138-167);  
3

4 (f) **Section G** below, which deals with the alleged compromise of  
5 April 2004 and provides an answer to issue 10 below (paras.168-171);  
6

7 (g) **Section H** below, which sets out my conclusions (paras.172-  
8 179).  
9  
10

## 11 **B: AN OUTLINE OF THE FACTS**

12

13 4The Property operates as a clothing store in Carnaby Street. It consists of two  
14 floors. Prior to the works with which this case is concerned, the shop was on  
15 the ground floor with the basement used largely as a store room. There was  
16 also a staff toilet and kitchen in the basement. The Merc business is owned  
17 and run by the Defendant with assistance from his son, Mr. Sassan Alavi.  
18

19 5In late 2002 Mr. Sassan Alavi was keen to remodel the property. He  
20 regarded the existing property as old-fashioned and he wanted to modernise it.  
21 He was keen to ensure that the proposed modernisation of the property  
22 matched the simultaneous rebranding of Merc's products generally and was  
23 consistent with both their catalogues and website.  
24

25 6Merc had a long and productive relationship with a printing/catalogue  
26 company called Preprint Imaging Limited ("Preprint") based in Yorkshire.  
27 Accordingly, Sassan Alavi first met contact with Preprint to seek their advice  
28 and assistance in relation to the proposed refitting of the property. It was clear  
29 from the outset that whilst Preprint would design the refit works and carry out  
30 some form of project management role, the actual fitting out works themselves  
31 would be performed by a specialist contractor. In January 2003 one of  
32 Preprint's employees, Mr. Paul Storey, produced a drawing, later referred to as  
33 the "Master Plan", which showed in outline form only the proposed fitting out  
34 works.  
35

36 7Preprint first identified Hirst Stores and Interiors Limited ("Hirst") as the  
37 specialist shopfitting contractors who might carry out the works.  
38 Representatives of Hirst were provided with the master plan and visited the  
39 site to go through the proposed fitting out works in detail with Mr. Storey. It  
40 was accepted in evidence that such discussions were a vital component in the  
41 production of a comprehensive quotation. On 27<sup>th</sup> January 2003, Hirst  
42 provided an estimate for the works in the total sum of £313,867.23. At that  
43 stage, because it was envisaged that Hirst would perform the fitting out works

1 as sub-contractors to Preprint, there would also have been an additional  
2 amount payable to Preprint. A document dated 14<sup>th</sup> February 2003 identified  
3 this amount as £25,000, making a total estimated price for the shopfitting  
4 works (if carried out by Hirst) of £338,867.23, plus VAT.  
5

6 8 There is no dispute that the Defendant regarded this figure as well beyond his  
7 budget. An internal manuscript document dated 24<sup>th</sup> February referred to the  
8 budget figure as being '£200,000 to £220,000'. A letter of 5<sup>th</sup> March 2003 to  
9 Preprint from Merc, written by Mr. Sassan Alavi, identified a lower budget  
10 figure of £150,000. A later letter to Preprint of 14<sup>th</sup> March 2003, also written  
11 by Sassan Alavi, stated that the Hirst figure was simply too high. Indeed, this  
12 letter stated that, as a result of the proposals "Merc cannot continue with the  
13 development of the Merc store with Preprint". As we shall see, there was a  
14 major dispute about the authenticity of these two letters to Preprint.  
15

16 9 At some stage thereafter, Preprint turned to the Claimant to see if a more  
17 acceptable quotation could be provided. There is a dispute as to whether the  
18 Claimant's director, Mr. Russ Barrand, visited the store in March or April or  
19 early May 2003. At all events, what is clear is that by the end of May he had  
20 considered the master plan, visited the site and discussed the proposed works  
21 in detail. This enabled him to produce a quotation dated 28<sup>th</sup> May 2003 in the  
22 total sum of £246,205. This quotation was sent to Mr. Storey of Preprint  
23 because, like Hirst before them, the Claimant company envisaged carrying out  
24 the work as Preprint's specialist sub-contractors.  
25

26 10 It appears that Mr. Storey knew that this quotation, which again  
27 allowed nothing for Preprint's own fees, would be considered by the  
28 Defendant as unacceptably high. As a result, in early June 2003, Mr. Storey  
29 spoke to Mr. Barrand about his price. Mr. Barrand agreed that he would carry  
30 out the shopfitting works for £200,000. It also appears that Mr. Storey  
31 believed that this figure, together with an additional amount for Preprint's fees  
32 to reflect the design work that they had done, and an amount to reflect their  
33 main contractor's uplift/profit margin, might be acceptable to the Defendant.  
34

35 11 Accordingly, on 6<sup>th</sup> June 2003, Mr. Storey, on behalf of Preprint,  
36 provided a fresh quotation to the Defendant. This quotation was in the total  
37 sum of £236,119 plus VAT. Surprisingly perhaps, the quotation made no  
38 mention of the £200,000 agreed with Mr. Barrand as the figure for the fitting  
39 out works themselves. Instead, the quotation identified a figure for the fitting  
40 out works in the sum of £223,619. It was suggested in evidence that the  
41 difference was explained by Preprint's main contractor's uplift/profit margin.  
42 The amount of Preprint's fee for design and project management was put at  
43 £12,500 making the total of £236,119.

1  
2 12 Two further points need to be made about Preprint's quotation of  
3 6<sup>th</sup> June 2003. First, one copy of the quotation in the bundle identified two  
4 sums, relating to the air conditioning system and the sprinkler system, which  
5 were labelled in typeface as being "PC". No explanation for this notation was  
6 provided in the quotation. Predictably there is a dispute about it now, it being  
7 the Claimant's case that these sums were somehow provisional and not fixed.  
8 The other copy of the quotation in the bundle omits this typed reference  
9 altogether, and, although the letters "PC" have been added in manuscript, it is  
10 not clear when or by whom. In addition, on the second page of both copies of  
11 the quotation, there was a list of exclusions from the proposed works.  
12 Amongst these exclusions were "new fire exits as proposed by landlord to  
13 ground floor".  
14

15 13 The Defendant wrote seeking a breakdown of the first element of  
16 Mr. Storey's quotation of 6<sup>th</sup> June. That was a figure of £95,348 in respect of  
17 the site installation work. The letter seeking a breakdown sent on 1<sup>st</sup> July  
18 made it clear that the Defendant at least believed that a reduction in that figure  
19 would be possible. A manuscript note made by the Defendant attests to the  
20 fact that he considered that the figure could be reduced by some £20,000 odd.  
21 In the event, the request was passed on to the Claimant and on 7<sup>th</sup> July 2003  
22 Mr. Barrand provided to Preprint a breakdown of the £95,348. Of course,  
23 since the £95,348 figure was Preprint's own figure in the first place and was  
24 not a figure that had been produced by the Claimant/Mr. Barrand, this part of  
25 the story was rather odd. It is a point to which I shall return.  
26

27 14 On 17<sup>th</sup> July 2003 there was a meeting between the Defendant,  
28 Mr. Storey and Mr. Barrand. At the outset of the meeting it was explained  
29 that, because of Preprint's financial problems, the proposal now being made  
30 was that the Claimant would carry out the works as the main contractor. The  
31 Defendant agreed to this. Although what was said at the meeting is contested  
32 by the parties, it appears that there was no direct discussion about what effect,  
33 if any, this change had on the Preprint quotation of £236,119. In particular, it  
34 appears that there was no mention of the allowance within that figure for  
35 Preprint's main contractor's uplift/profit margin, which of course would no  
36 longer be applicable. Neither does it appear that there was any discussion  
37 about the continuing role of Mr. Storey in circumstances where Preprint would  
38 no longer be in any contractual relationship with the Defendant.  
39

40 15 So far, as we have seen, none of the documents refer to the £200,000  
41 plus VAT which Preprint had agreed with the Claimant. Similarly, there was  
42 nothing in the documents which expressly suggested that the additional  
43 amount, namely the £36,119 plus VAT, would be payable to Preprint. There

1 is, however, a major dispute between the parties as to whether this breakdown  
2 or explanation was made plain to the Defendant at the meeting on 17<sup>th</sup> July. It  
3 was the Claimant's case in opening that it was. It was the Defendant's case in  
4 opening that it was not. This was an important dispute because, on the  
5 Claimant's case, this was the only time at which the true make-up of the figure  
6 of £236,199 was made known to the Defendant.  
7

8 16 On 25<sup>th</sup> July 2003 the Claimant sent to Preprint, but not to the  
9 Defendant, two copies of their Health and Safety documentation and their  
10 method statement and risk assessment. This material was largely standard  
11 with particular matters identified as being specific to this project. It is noted  
12 that the documents said that the "estimated duration" of the fitting out works  
13 was six weeks.  
14

15 17 On the same day the Claimant sent to the Defendant a letter. It is the  
16 only item of correspondence other than invoices sent by the Claimant to the  
17 Defendant during the currency of the contract. It read as follows:  
18

19 "We think you for appointing EQ Projects Limited as your main  
20 contractor for this shopfitting project for the agreed sum of £236,119.  
21 Please find here our payment terms as agreed by both parties:  
22

- 23 • 25 per cent with order – £59,029.75 plus VAT due 4<sup>th</sup>  
24 August 2003
- 25 • 25 per cent when start on site – £59,029.75 plus VAT due  
26 15<sup>th</sup> September 2003
- 27 • 25 per cent on completion of work – £59,029.75 plus  
28 VAT due 27<sup>th</sup> October 2003
- 29 • 25 per cent 30 days after completion, less 10 per cent  
30 retention – £35,417.85 plus VAT due 1<sup>st</sup> December 2003
- 31 • 10 per cent retention (£23,611.90 plus VAT) to be held  
32 for 90 days  
33

34 We trust these terms are acceptable and look forward to receiving your  
35 order confirmation."  
36

37 18 Although the position is not entirely clear on the evidence, it appears  
38 that on this basis, the Claimant was to be paid £236,199 plus VAT by the  
39 Defendant and would then pass on to Preprint the £36,119 plus VAT. Just to  
40 complicate matters further, Mr. Storey left Preprint within days of this letter  
41 and was invoicing them separately. It does not appear that these internal  
42 payment arrangements were ever mentioned to the Defendant. Later Preprint  
43 stopped paying Mr. Storey's invoices altogether and he invoiced the Claimant

1 direct, although there is nothing in the documents which shows the total that  
2 was paid by the Claimant to Preprint and/or to Mr. Storey separately.

3 19 The fitting out works had been expressly timed to coincide with certain  
4 works to the structure of the property being carried out by the landlord. The  
5 fitting out works started in September 2003. The landlord's works were going  
6 on at the same time. It seems that they had an impact on the Claimant's  
7 performance. On 14<sup>th</sup> October 2003 there was a meeting in which some of the  
8 difficulties being caused by the landlord's works were discussed by  
9 Mr. Storey, Mr. Barrand and the Defendant. Two days later, on 16<sup>th</sup> October  
10 2003, Mr. Storey sent the Defendant an email identifying some of the  
11 difficulties that were being encountered as a result of the landlord's works and  
12 setting out arguments as to why any associated costs could be recovered by the  
13 Defendant from the landlord. In counsel's openings a wide variety of disputes  
14 about both the meeting and the subsequent email were identified. Those  
15 disputes narrowed significantly in the oral evidence. I deal with the remaining  
16 points in **Section E** below since it is that meeting which is said to be central to  
17 the alleged supplementary agreement and the alternative quantum meruit  
18 claim.  
19

20 20 The estimated six week period to which reference has already been  
21 made ran to 24<sup>th</sup> October 2003. It appears that the Claimant was on site for  
22 two further weeks and that completion of the works was achieved on 5<sup>th</sup>  
23 November 2003. There were two handover meetings, although the Defendant  
24 claimed that he was not invited to attend either. Both were attended by  
25 Mr. Storey and the second one was also attended by Mr. Darren Turner, then  
26 the manager of the Defendant's shop.  
27

28 21 The three stage payments due on 4<sup>th</sup> August, 15<sup>th</sup> September and 27<sup>th</sup>  
29 October 2003 were all paid. Accordingly, by December 2003, payment had  
30 been made for 75 per cent of the works with a 10 per cent retention. However,  
31 the final 25 per cent payment due on 1<sup>st</sup> December 2003 was not paid by the  
32 Defendant. Shortly after that on 9<sup>th</sup> December 2003 the Claimant sent the  
33 Defendant an invoice, number 1428, in the total amount of £42,433.95. There  
34 were nine items of alleged additional work on this invoice. It was agreed that  
35 this was the first time a claim had been made for these items. The first five  
36 items were and are disputed by the Defendant. The remaining four items are  
37 not disputed, although they have yet to be paid. Eventually invoice 1428 was  
38 split. Invoice 1428A was re-issued in the total sum of £37,799.98. That  
39 comprised the first five-disputed-items in the original invoice 1428. Those  
40 sums remain in dispute and are the sums referable to the alleged  
41 supplementary agreement/quantum meruit claims. Invoice 1428B contained  
42 the remaining four items in the original invoice 1428 in the total sum of

1 £4,634.08. As I have mentioned, that sum is admitted by the Defendant but  
2 has not been paid.  
3

4 22 The Defendant set out in writing its complaints about the disputed  
5 additional items on 8<sup>th</sup> January 2004. In particular, in that letter the Defendant  
6 described the largest single claim, for additional sums in respect of the air  
7 conditioning, as “pure madness”. This was followed up in a letter of 19<sup>th</sup>  
8 February 2004. That same letter suggested that the final 25 per cent due under  
9 the original contract would be paid at the end of February, but such payment  
10 did not happen then or at any subsequent date. The letter concluded with a  
11 very general statement that the Claimant “has not completed the project to our  
12 satisfaction”.  
13

14 23 On 5<sup>th</sup> March 2004 the Claimant wrote to the Defendant complaining  
15 about the non-payment of the final 25 per cent of the original contract price,  
16 the 10 per cent retention and the two invoices for additional work, 1428A and  
17 1428B. It appears that both before and after this letter there were discussions  
18 between the parties in respect of the outstanding sums. On the Defendant’s  
19 case, these discussions also addressed at least some of the alleged defects.  
20 There were further discussions in early April 2004. It is the Defendant’s case  
21 that these discussions resulted in a binding compromise agreement. The  
22 Claimant disputes that there was any such agreement. These proceedings were  
23 then commenced on 6<sup>th</sup> May 2004. Unfortunately, because the case was not  
24 transferred to the TCC for a case management conference for over a year, it  
25 has taken much longer than it should have to come to trial.  
26  
27

## 28 **C: GENERAL OBSERVATIONS ON THE EVIDENCE**

29

### 30 **C1 – The Absence of Documents**

31

32 24 During his cross-examination of both the Defendant and his son,  
33 Mr. Weatherill Q.C. made a number of references to the absence of documents  
34 emanating from the Defendant. It was put to the Defendant that this was part  
35 of a casual attitude on the part of the Defendant and demonstrated  
36 “unbelievable complacency”. It is of course true that there are very few  
37 documents emanating from the Defendant, but, as is so often the way in this  
38 case, precisely the same criticism, if that is what it is, can be made of the  
39 Claimant. There are no documents emanating from the Claimant during the  
40 entire currency of this Contract except for the letter of 25<sup>th</sup> July set out in  
41 para.17 above. It is a sad feature of this dispute that, if the parties had spent a  
42 fraction of the thought and effort on recording in writing their  
43 contemporaneous discussions that they have put into arguing before me all



1 manner of tangential points, the disputes which I now have to decide would  
2 never have arisen.  
3

4 25 The absence of the sort of documentation that one expects to see  
5 generated by a Contract of this sort has two consequences. First, it means that  
6 the court must treat with particular care those few documents which do exist  
7 and should be very slow to depart from the clear and obvious meaning and  
8 effect to be ascribed to such documents. Secondly, it means that the court has  
9 to reach conclusions as to matters of dispute between the witnesses on which  
10 there are few and sometimes no documents which assist one way or the other.  
11 Accordingly, the oral evidence of the witnesses, and my assessment of that  
12 evidence, was of much greater importance here than would normally be the  
13 case.  
14  
15

## 16 **C2 – The Oral Evidence** 17

18 26 This is not a case where it is possible for the court properly to deal with  
19 the factual disputes by saying that witness X was telling the truth on all matters  
20 and that witnesses Y and Z were either mistaken or lying when they gave their  
21 evidence. There are both satisfactory and unsatisfactory elements about the  
22 evidence of almost all of those who were cross-examined. Notwithstanding  
23 that, as will be apparent from the subsequent sections of this Judgment, I have  
24 had no difficulty whatsoever in arriving at clear findings of fact on the basis of  
25 that evidence. One of the main reasons for this, as I observed during the  
26 closing submissions, was that in cross-examination there was far less between  
27 the witnesses than their written statements had led me to expect.  
28

29 27 Of the four main witnesses, I consider that the Defendant, Mr. Javid  
30 Alavi was occasionally evasive in cross-examination and gave some answers  
31 which I do not accept. However, nothing he did or said justified the personal  
32 attack on him made during the Claimant's closing submissions. I consider that  
33 he was an honest witness and that on a number of important points his  
34 evidence was entirely clear and straightforward. His son, Mr. Sassan Alavi,  
35 was admirably clear and patently honest, but unfortunately he was not  
36 involved in many of the key events in dispute in this case. As to the  
37 Defendant's witnesses, I find that, although Mr. Barrand's evidence was  
38 unclear and unconvincing in relation to certain aspects of the case, particularly  
39 the events at and leading up to the meeting of 17<sup>th</sup> July, there were many other  
40 matters on which he was straightforward and honest.  
41

42 28 In the round, I find that it was Mr. Storey, a witness called by the  
43 Claimants, who was the best and most reliable witness on the events in 2003,

1 although even then I do not accept the entirety of his evidence. There is no  
2 doubt, however, that Mr. Storey was endeavouring at all times to be truthful  
3 and he had, in one sense, no direct interest in the outcome of the litigation. In  
4 many important respects I find that his candour when giving oral evidence  
5 significantly undermined not only parts of his two written witness statements  
6 but also important aspects of the Claimant's pleaded case.  
7  
8

### 9 **C3 – Unsatisfactory Features of the Evidence**

10

11 29 As I have already said, there were a number of unsatisfactory features  
12 of the evidence generally. It is unnecessary, and indeed counter-productive,  
13 for me to list them in any detail. For present purposes, it is appropriate to  
14 identify just three: the gap between the witnesses' oral evidence and the  
15 written witness statements produced on their behalf; the irrelevant and  
16 unhelpful suggestions as to concocted documents and the like; and the  
17 attempts to challenge points which could simply not be disproved. I deal  
18 briefly with each of those features below.  
19

20 30 There are a number of examples where the witnesses in their written  
21 statements made serious suggestions of impropriety and the like when there  
22 was simply no basis for doing so. Furthermore, when those witnesses came to  
23 give their evidence they did not even try to support what was in their written  
24 statements. Let us take as an example Mr. Storey's evidence at para.18 of his  
25 first statement that, because the letters to Preprint of 5<sup>th</sup> and 14<sup>th</sup> March 2003  
26 had not been seen by him at the time, he expressly questioned "the  
27 authenticity" of these letters and regarded them as "suspicious". When he was  
28 cross-examined on the point, the best that Mr. Storey could do was to say that  
29 he could not understand why the letters (which were not addressed to him) had  
30 not been shown to him by Preprint. He readily conceded that he had no  
31 grounds whatsoever for suggesting that the documents had been fabricated and  
32 he accepted that he had "over-egged" his statement. It was not explained why  
33 his witness statement made a serious allegation that he could not support.  
34

35 31 A similar gap can be seen in para.14 of Mr. Sassan Alavi's witness  
36 statement, although that at least was not making a suggestion of impropriety.  
37 The paragraph deals with the contract meeting on 17<sup>th</sup> July. From that  
38 paragraph it appeared that Mr. Sassan Alavi played a full part in the important  
39 contractual discussions at that meeting. When he gave his oral evidence,  
40 however, he made it plain that he took no part whatsoever in those discussions.  
41 Again, the discrepancy between what the prepared statement said and what the  
42 witnesses freely accepted in cross-examination was never explained.  
43

1 32 I accept of course that witnesses change or modify their views during  
2 the course of giving evidence, but given the riot of irrelevant issues in the  
3 present case and the repeated allegations or insinuations of dishonesty on both  
4 sides, it is difficult not to conclude that some of the witnesses allowed their  
5 written statements to be influenced by outside considerations. The result was a  
6 series of statements which the witnesses could not in truth support.  
7

8 33 I have already referred to the letters to Preprint of 5<sup>th</sup> and 14<sup>th</sup> March  
9 2003. It was the Claimant's case that these letters were never sent to Preprint  
10 and the suggestion, as we have seen, was that they may have been concocted  
11 after the event. Apparently, in order to make this assertion good, the Claimant  
12 asked Preprint's liquidators to search through the papers in their possession to  
13 satisfy themselves that no copies could be found on file. A witness summons  
14 was even issued against the liquidator for this purpose. As a result of all this,  
15 documents were belatedly produced by the Defendant which appeared to  
16 demonstrate that the two letters had been respectively faxed and emailed to  
17 Preprint. For the avoidance of doubt, I find these two documents were not  
18 concocted and were sent by Mr. Sassan Alavi at the times indicated. But much  
19 more importantly, I also find that the documents were completely irrelevant to  
20 any of the issues in the case. They added absolutely nothing. I am therefore  
21 surprised that so much time and effort went into the attempt to prove that these  
22 irrelevant documents were somehow not authentic and/or suspicious.  
23

24 34 The failure on the part of both sides to agree or accept propositions  
25 which they could not disprove was widespread. The Defendant was guilty of  
26 this trait on a number of occasions during his cross-examination. The  
27 Claimant also challenged and disputed points, such as whether the existing air  
28 extraction system was working prior to the fitting out works, when it had  
29 simply no evidence to that effect on which it could rely. These endless  
30 disputes, often on points that were ultimately irrelevant to the issues between  
31 the parties, were responsible for a lengthening of the trial itself.  
32  
33

## 34 **D: THE ORIGINAL CONTRACT**

35

### 36 **D1 – The Essentials of the Contract**

37

38 35 It seemed to me, when considering the papers prior to the start of the  
39 trial, that the original Contract had been made when the offer letter from the  
40 Claimant dated 25<sup>th</sup> July 2003 was accepted by the Defendant's conduct,  
41 probably when the Defendant made the first stage payment in the middle of  
42 August 2003. Because the case on the original Contract had not been pleaded  
43 in that way by either party, I put that proposition to both Counsel during their

1 helpful openings. Both of them accepted it without qualification and  
2 conducted the trial on that basis. They confirmed that position in their closing  
3 submissions. It seems to me, therefore, that the Contract was formed by the  
4 written offer of 25<sup>th</sup> July, and its acceptance by conduct by the Defendant the  
5 following month.  
6

7 36 It is trite law that in order to have a building contract there must be  
8 agreement as to parties, price and workscope (see *Keating on Building*  
9 *Contracts*, 7<sup>th</sup> Edition, para.2-22). The absence of an express agreement as to  
10 a specific contract period is not fatal to the existence of a contract because, if  
11 necessary, the law will imply a term that the contract will be performed in a  
12 reasonable time.  
13

14 37 In the present case there was, on 17<sup>th</sup> July 2003 and thereafter, no  
15 dispute as to the parties to the proposed contract. The Claimant would be the  
16 main contractors carrying out the works and the Defendant would be the  
17 employer responsible for making due payment.  
18

19 38 There is no dispute about the contract price as set out in the letter of  
20 25<sup>th</sup> July 2003. It was £236,119. That price, according to the offer letter, was  
21 unqualified. Accordingly, it seems to me that whatever the position in the  
22 Preprint quote of 6<sup>th</sup> June as to the two PC sums, any such qualification was  
23 irrelevant by the time of the Defendant's letter of 25<sup>th</sup> July 2003. This was,  
24 and was treated by both parties as being, a fixed price contract. There is one  
25 remaining dispute about whether or not there was a further term which split the  
26 fixed price into £223,619 for construction costs and £12,500 for fees. That is  
27 dealt with below.  
28

29 39 As to the contractual workscope, the parties are agreed that the  
30 workscope was that outlined on the master plan, as supplemented by what  
31 Mr. Storey agreed were "exhaustive discussions" between the parties at the  
32 Property. Mr. Storey accepted in cross-examination that such discussions were  
33 vital in order to identify properly the work to be done. I note that this curious  
34 approach was the subject of a criticism by the landlord's agent at the time. In  
35 his email of 22.10.03 he asked, "How do you price the works if there is not a  
36 full specification?" This unsatisfactory way of delineating contract works  
37 worth almost £250,000 (namely partly in writing, partly oral) made disputes as  
38 to contractual workscope almost inevitable. Fortunately, there is only one  
39 such dispute of any significance. That is whether or not the contract  
40 workscope included work to the air extraction system in the basement. I deal  
41 with that issue separately in **Section D2** below, paras.41 to 45.  
42

1        40        As to the contract period, there is nothing in the letter of 25<sup>th</sup> July 2003  
2 that deals with time at all. Therefore, as a straightforward matter of  
3 construction, there was no express agreement as to the contractual period. The  
4 work simply had to be carried out within a reasonable time. I also note that the  
5 reference in the other documents of 25<sup>th</sup> July, those that were not sent to the  
6 Defendant, was to an “estimated” period of six weeks. Accordingly, on either  
7 view, there was no binding contract to the effect that the fitting out works  
8 would take six weeks only. There was no agreement that both parties were  
9 either obliged or entitled to achieve such a specific completion date.  
10  
11

12        **D2 – Did the Contract Workscape Include the Air Extraction System**  
13 **(Issue 1)?**  
14

15        41        For the reasons set out below, I have concluded that neither the  
16 stripping out of the existing air extraction system nor the installation of a new  
17 system were included the contractual workscape.  
18

19        42        The first reason for this is that there was no reference anywhere in the  
20 documents to stripping out or replacing the air extraction system in the  
21 basement. It is not an item identified by Hirst in their breakdown of the  
22 proposed works. It is a not an item identified by Preprint in their breakdown  
23 of 6<sup>th</sup> June. It was therefore not an item of work which anybody reading the  
24 relevant documents could reasonably have concluded was within the  
25 contractual workscape.  
26

27        43        Secondly, it is plain that neither Hirst nor the Claimant ever made any  
28 allowance in their respective prices for stripping out or replacing the air  
29 extraction system. Both Hirst and the Claimant were shopfitters by trade and  
30 therefore would have relied on this kind of work being carried out by specialist  
31 sub-contractors. Other similar mechanical works were carried out on behalf of  
32 the Claimant by Acme. There was no evidence that any quotation for air  
33 extraction system work had been requested by Hirst or later by the Claimant.  
34

35        44        Thirdly, I do not accept that it was agreed or orally that the proposed  
36 works at the property would include the stripping out or replacement of the air  
37 extraction system. I consider that this was a matter on which the Defendant,  
38 possibly for understandable reasons, was mistaken. Plainly he was not helped  
39 by the unsatisfactory way in which the contract workscape was described. On  
40 this point, however, it is right to say that the evidence of Mr. Storey was  
41 extremely persuasive. He had no real interest in the outcome of this particular  
42 dispute and he was emphatic, no matter how many times the point was put to

1 him, that the air extraction system was never discussed as part of the  
2 contractual works.  
3

4 45 For these reasons I reject the suggestion that the Claimant was obliged,  
5 pursuant to the Contract, to strip out the existing air extraction system and to  
6 replace it with a new one. I consider that the question as to the Claimant's  
7 obligations when fitting the new suspended ceiling, to take into account the  
8 existing air extraction system, to be a different point entirely, and I address  
9 that when considering the relevant element of the Defendant's counterclaim.  
10  
11

### 12 **D3 – What was the Preprint in the Pre-Contract Negotiations (Issue 2)?** 13

14 46 Preprint's role was clear. They were the designers of the fitting out  
15 works. Until shortly before 17<sup>th</sup> July 2003 it was intended that they would also  
16 be the main contractors with the fitting out works themselves being sub-  
17 contracted to a specialist shopfitter.  
18

19 47 It should be noted that if the work had gone ahead in the way  
20 envisaged prior to 17<sup>th</sup> July, there would have been no professional appointed  
21 to look after the interests of the Defendant. There would simply have been the  
22 Defendant as employer, Preprint as the main contractor and the Claimant as  
23 the sub-contractor to Preprint actually performing the works. Thus,  
24 Mr. Weatherill Q.C.'s apparent surprise that, following the meeting on  
25 17<sup>th</sup> July, the Defendant did not have someone independent looking after his  
26 interests was, I find, misplaced. At no time would the Defendant ever have  
27 had a representative to fulfil that role. The Defendant trusted Preprint,  
28 Mr. Storey and the Claimant to do a proper job. I am bound to observe that on  
29 the evidence that I heard at no time did either Preprint or Mr. Storey or the  
30 Claimant ever advise the Defendant that he should have employed someone to  
31 fulfil this function on his behalf.  
32

33 48 Once the Claimant had become the main contractor and the design was  
34 complete, the only remaining question would be whether Preprint, through  
35 Mr. Storey, had any continuing function at all. On one view, with Preprint no  
36 longer acting as the main contractors, they did not. However, everybody  
37 assumed that Preprint, through Mr. Storey, did have some sort of limited  
38 project management role to play and it appears that Mr. Storey did have such a  
39 continuing involvement during the carrying out of the works. I note that, even  
40 on his case, that involvement was considerably less than it would otherwise  
41 have been because of Preprint's failure to pay him for his ongoing work (see  
42 para.39 of his first statement). His precise role and therefore Preprint's role  
43 was never discussed, formulated or agreed, either on 17<sup>th</sup> July or at any other

1 time. It is perhaps best summarised as the exercise of an overall project  
2 management function liaising from time to time with both the Claimant and  
3 the Defendant.  
4  
5

#### 6 **D4 – Who was Paul Storey Representing (Issue 3)?**

7

8 49 The short answer is that Mr. Storey was representing Preprint. He was  
9 their representative during and after the contract discussions.  
10

11 50 It appears that the Claimant submits that Mr. Storey was in some way  
12 the Defendant's agent and that, on the contrary, the Defendant contends that  
13 Mr. Storey was the Claimant's agent. I have no hesitation in finding that he  
14 was neither party's agent. This was not a conventional situation where an  
15 architect or a project manager was appointed by the Defendant employer at the  
16 outset to monitor his interests during the progress of the works. As I have  
17 already said, Mr. Storey and Preprint had no clear role once the switch to the  
18 Claimant as main contractor had been effected. Whilst, for the reasons I have  
19 given, I consider that Mr. Storey had an overall project management role, this  
20 was performed as a third party rather than an agent, and he represented neither  
21 the Claimant nor the Defendant when fulfilling that function.  
22  
23

#### 24 **D5 – Misrepresentation/Breach of Contract (Issue 11)**

25

##### 26 (a) The Defendant's Case

27

28 51 It is the Defendant's case, made by way of a late amendment, that he  
29 entered into the original contract as a result of a fraudulent misrepresentation.  
30 The representation relied on was to the effect that the cost of the shopfitting  
31 works themselves was £223,619 and that the design and project management  
32 fees were £12,500, as per Preprint's quotation of 6<sup>th</sup> June. This was fraudulent,  
33 says the Defendant, because, unknown to him, the cost of the works had  
34 actually been agreed at £200,000, so that the amount he was actually paying to  
35 Preprint for design and project management was £36,119. In consequence, the  
36 Claimant seeks to recover as damages either the £36,119, or, more  
37 appropriately, the £23,619 (being the £36,119 less the £12,500 shown in the  
38 quotation of 6<sup>th</sup> June as referable to Preprint's design and project management  
39 fees).  
40

41 52 In the alternative, this claim for damages is put by way of a claim for  
42 breach on the basis that, in breach of contract, "the price for which the building  
43 works was to be carried out was not £223,619 but £200,000 plus VAT ...".

1 This pre-supposes that there was a term of the Contract, based principally on  
2 the Preprint quotation of 6<sup>th</sup> June and the absence of explanation thereafter,  
3 that the cost of the works was £223,619 with the design and project  
4 management fees being an additional £12,500 (see para.38 above)  
5

6 (b) The Documents  
7

8 53 The documents relevant to this part of the case have been set out at  
9 paras.8-17 above. In particular, the quotation of 6<sup>th</sup> June 2003 put together by  
10 Mr. Storey and sent out in the name Preprint plainly stated that the  
11 construction costs would be £223,619 with a design and project management  
12 fee of £12,500, giving a total of £236,119. Furthermore, Mr. Storey admitted  
13 in cross-examination that this did not reflect directly the agreement which had  
14 been reached with the Claimant at this stage, namely that the fitting out works  
15 would actually cost just £200,000.  
16

17 54 Mr. Storey also admitted at paras.22 to 23 of his first written statement  
18 that the £200,000 figure and the consequential uplift in the amount payable to  
19 Preprint were not identified in the quotation because, as he put it, “I was not  
20 sure how the Defendant would react to the level of commission which Preprint  
21 was seeking ... I therefore did some amendments” to the Claimant’s original  
22 quotation. I am, of course, extremely troubled by the admission that the actual  
23 position was deliberately obscured from the Defendant because it was thought  
24 that he might not be happy if he knew the true breakdown.  
25

26 55 The next relevant document was the breakdown provided by the  
27 Claimant to the Defendant on 7<sup>th</sup> July 2003 of the first element of Mr. Storey’s  
28 quotation, namely the £95,348 in respect of the site installation costs. Since  
29 this was a figure produced originally by Mr. Storey without reference to  
30 Mr. Barrand, I cannot accept that there was no liaison between Mr. Storey and  
31 Mr. Barrand before Mr. Barrand produced a breakdown of that same figure. It  
32 simply cannot be a coincidence that Mr. Barrand was able to arrive at precisely  
33 the same figure. Mr. Barrand agreed that it was not a coincidence but was  
34 unable to explain how the breakdown had been produced to tally so exactly.  
35 I find, therefore, that there must have been some liaison between the two men  
36 relating to Mr. Storey’s quotation of 6<sup>th</sup> June, and that, accordingly, the  
37 Claimant became a party, at least to that extent, to the quotation of that date.  
38

39 56 Mr. Storey’s oral evidence sought to justify the £236,119 figure by  
40 saying that the separate sum of £12,500 was just for design and project  
41 management and that within the £223,619 he had allowed for a main  
42 contractor’s uplift/profit margin on the £200,000 base cost agreed with the  
43 Claimant. Thus, he said, within his quotation of 6<sup>th</sup> June, there was a mark up



1 of £23,619 in Preprint's favour to reflect the normal main contractor's uplift  
2 on their sub-contractor's work. He described it as Preprint's "profit margin on  
3 EQ's work". There was of course no independent evidence to support this  
4 construction of the 6<sup>th</sup> June quotation and it is, at least in part, contradicted by  
5 Mr. Barrand's breakdown of 7<sup>th</sup> July of the figure of £95,348, because that  
6 identified no percentage mark-up whatsoever for Preprint on the single biggest  
7 item in the quotation.  
8

9 57 But for present purposes I am prepared to accept that Mr. Storey is  
10 right and that the £23,619 to be charged on top of the Claimant's £200,000  
11 must be taken to represent Preprint's main contractor's uplift/profit margin.  
12 On that basis, as I suggested to Mr. Storey during his cross-examination, when  
13 it became apparent on 17<sup>th</sup> July that Preprint would have no role as the main  
14 contractor whatsoever, that uplift/profit margin fell away and could no longer  
15 be due and payable. Mr. Storey accepted, as he was bound to do, that that  
16 would be right. It was, he conceded, "a fair point". Accordingly, even on  
17 Mr. Storey's explanation of the make-up of the 6<sup>th</sup> June 2003 quotation, any  
18 continued justification for the £23,619 could only remain if the true breakdown  
19 of the £223,619 was explained to the Defendant on 17<sup>th</sup> July and he expressly  
20 agreed to pay it on the basis of that explanation. I therefore turn to the  
21 evidence of that meeting.  
22  
23

24 (c) The Meeting on 17<sup>th</sup> July  
25

26 58 Mr. Storey admitted that neither he nor Mr. Barrand went to the  
27 meeting with the express intention of explaining to the Defendant that the  
28 figures were made up of £200,000 payable to the Claimant and £36,119  
29 payable to Preprint. It also appears to be common ground that no such  
30 statement was directly made at the meeting. The highest that Mr. Storey could  
31 put it during his cross-examination was that he was fairly sure that these  
32 figures emerged in some way in answer to specific questions raised by the  
33 Defendant.  
34

35 59 The key passage in Mr. Storey's evidence was as follows:  
36

37 "Q The £200,000/£36,000 split was not discussed?

38 A. It was brought up in conversation. We did not necessarily sit  
39 down to discuss it. It was brought up by way of a reply. The  
40 Defendant asked if any further sums were due to Preprint. We said,  
41 no, it was all in the figures. It was mentioned.  
42

43 Q That was just the overall price?

1 A. It was not specifically said: £200,000 and £36,000.  
2

3 Q It was not said?

4 A. Not in those terms, no.”  
5

6 This seems to me to be a clear statement that the true split was not explained or  
7 revealed to the Defendant at the meeting, even indirectly.  
8

9 60 Mr. Barrand’s evidence was that he had taken a back seat during the  
10 meeting. Whilst at one point he indicated that it was his recollection that the  
11 breakdown had been discussed by Mr. Storey, he also expressly confirmed that  
12 there was no direct discussion on the true split. Furthermore, he emphasised  
13 that this was not a discussion in which he had had any involvement at all. As  
14 he put it: “that was Mr. Storey’s task”.  
15

16 61 It was the Defendant’s clear evidence that at the meeting on 17<sup>th</sup> July  
17 he was not told of the £200,000 figure and was not told that £36,119 would be  
18 payable to Preprint. As I have already pointed out, it was common ground that  
19 no reference was made to the fact that, since Preprint were no longer going to  
20 be the main contractors, the figures might have to be adjusted to reflect the  
21 absence of a mark-up.  
22

23 62 On the basis of the evidence set out in paras.58-61 above, I have no  
24 doubt whatsoever that the breakdown of the £236,119, with £200,000 going to  
25 the Claimant on the one hand and £36,119 being paid to Preprint on the other,  
26 was not explained to the Defendant at the meeting on 17<sup>th</sup> July. It is clear that  
27 neither Mr. Storey nor Mr. Barrand had thought it was necessary to offer such  
28 an explanation. I find that no such explanation was provided either directly or  
29 indirectly by way of an answer to some other question. Of course, in the  
30 circumstances, I would regard such a method of communication of such an  
31 important point as wholly unacceptable in any event.  
32

33 63 Confirmation, were it necessary, for my finding that the breakdown  
34 between the £200,000 and the £36,119 was not given at the meeting on 17<sup>th</sup>  
35 July, can be found in Mr. Storey’s internal email of the following day, 18<sup>th</sup>  
36 July. This was an email that he sent to Bob Buttress at Preprint. This  
37 identified the point that Mr. Barrand’s agreement to the £200,000 was still  
38 verbal at that stage and followed what Mr. Storey expressly referred to as “our  
39 meeting with Russ Barrand Tuesday, 3<sup>rd</sup> June, where he agreed this figure with  
40 you and I”. It was suggested by Mr. Letman during his cross-examination of  
41 Mr. Storey that if, which the Defendant disputed, the figure of £200,000 had  
42 been the subject of a tripartite discussion and agreement at the meeting on 17<sup>th</sup>  
43 July, the email would have said so. In addition, it would then have been

1 wholly unnecessary for Mr. Storey to refer back to a meeting six weeks earlier  
2 for the evidence that the £200,000 figure had been agreed by Mr. Barrand.  
3 I accept those propositions. I find it inconceivable that if, as Mr. Storey  
4 maintained, the £200,000 figure had somehow emerged in answer to other  
5 questions during the meeting on 17<sup>th</sup> July, he would not have said so in this  
6 email.

7 (d) Findings of Fact  
8

9 64 I find that the breakdown prepared by Mr. Storey on behalf of Preprint  
10 on 6<sup>th</sup> June 2003 was misleading because it made no reference to the £200,000  
11 figure as the basic cost of the shopfitting works. I find that if Mr. Storey had  
12 intended to add to the £200,000 figure an amount for a main contractor's  
13 uplift/profit margin that figure should have been shown separately. I find that  
14 it was not so shown because Mr. Storey was concerned about the Defendant's  
15 reaction to the express identification of such a figure. I find that Mr. Barrand,  
16 in providing a breakdown of one part of the quotation of 6<sup>th</sup> June 2003, was  
17 adopting it at least to that extent. I find that at no time at the meeting on  
18 17<sup>th</sup> July was the true position explained to the Defendant, although plainly it  
19 should have been. Furthermore, it is common ground, and I find, that at no  
20 time in the meeting on 27<sup>th</sup> July was it discussed that if the difference between  
21 the £200,000 and the £223,619 had previously been explicable by reference to  
22 a main contractor's uplift/profit margin, the justification for such a mark-up  
23 had now completely disappeared.  
24

25 65 I accept and acknowledge that Preprint were entitled to an amount in  
26 respect of their design and project management. There is no evidence to  
27 suggest that the figure quoted by Preprint themselves of £12,500 was  
28 unreasonable. Indeed, I note that on 3<sup>rd</sup> July 2003, when Mr. Storey was  
29 justifying to the Defendant his failure to achieve reductions below £236,000,  
30 he said that he was willing to let the design be used by a contractor of the  
31 Defendant's choice "for 7.5 per cent of the final contract price". Since we now  
32 know that the Claimant would have carried out the work for £200,000, that  
33 puts a figure on Preprint's design/project management services of £15,000, a  
34 figure close to the £12,500 previously quoted. It was put to Mr. Storey in  
35 cross-examination that if the Defendant had known that the cost of the works  
36 themselves was just £200,000 he would have agreed to the £200,000 and the  
37 7.5 per cent because that would have produced a total of £215,000, which was  
38 less than the £236,119 he was being offered. Mr. Storey replied that the  
39 Defendant had thereby "missed an opportunity". Such a glib reply ignored the  
40 simple fact that the Defendant did not know about the £200,000, because Mr.  
41 Storey had not told him about it, so he therefore never knew about this so-  
42 called 'opportunity' either. I am afraid that Mr. Storey's answer also reveals  
43 that the Defendant's trust in him and Preprint was sadly misplaced.

1  
2 66 I find that if the true breakdown of the £236,119 had been explained to  
3 the Defendant, as it should have been, he would have realised that the  
4 Claimant was prepared to carry out the work for £200,000, the very sum  
5 which, as a budget figure, the Defendant himself had articulated on a number  
6 of occasions previously. I do not accept that he would have then rejected the  
7 Claimant's offer of £200,000 simply because he had found out the true figure  
8 so late. Whilst I am sure he would have been disappointed not to have had the  
9 position explained to him earlier, his ire would have been mainly (and rightly)  
10 directed at Mr. Storey and Preprint. I find that he would have contracted with  
11 the Claimant for the sum of £200,000 and he would have agreed the £12,500  
12 previously agreed with Preprint for their design and project management.  
13 I find that, not only would he not have agreed to pay Preprint the additional  
14 £23,619, that is to say the £36,119 less the £12,500, but he also would have  
15 had no reason so to do. Had he thought about it even for a minute, Mr. Storey  
16 would have agreed that no such sum would have been justified: the 'fair point'  
17 he acknowledged to me.  
18

19 67 In consequence, I find, on the evidence and in particular upon the  
20 6<sup>th</sup> June quotation and the absence of any discussion of those figures on 17<sup>th</sup>  
21 July, that it was a term of the contract that the fixed price of £236,119 was  
22 agreed on the (incorrect) basis that the cost of fitting out work would be  
23 £223,619 and the design/ project management fee would be £12,500.  
24  
25

26 (e) Conclusions  
27

28 68 I wholly understand why, on the facts as I have found them, the  
29 Defendant raised the allegation of fraudulent misrepresentation. There was a  
30 false representation which induced the Defendant to enter into a contract that  
31 was in a sum £23,619 higher than it should have been and £23,619 higher than  
32 could have been justified. But for the false representation, the contract sum  
33 would have been £212,500 plus VAT.  
34

35 69 However, I consider that, on balance, it would be wrong to find that  
36 there was dishonesty on the part of the Claimant, and dishonesty, of course, is  
37 a central ingredient in a case of fraudulent misrepresentation – see ***Derry v.***  
38 ***Peak*** (1889) 14 A.C. 337 at 359. First, the basic misrepresentation was in the  
39 quotation of 6<sup>th</sup> June and, until 17<sup>th</sup> July, this was principally, if not wholly,  
40 Mr. Storey's quotation not Mr. Barrand's. It was not until 17<sup>th</sup> July 2003 that  
41 Mr. Barrand fully took over that quotation. If it never crossed Mr. Storey's  
42 mind that the quotation was now wrong because it allowed for the profit of a  
43 non-existent main contractor, it would be harsh to find that not only should

1 Mr. Barrand have articulated the point in his place, but that he also acted  
2 dishonestly when he failed so to do.  
3

4 70 Secondly, although I consider that Mr. Storey was deceitful (i.e. in  
5 failing to give the Defendant the true split because he feared the consequences)  
6 the fundamental feature of his evidence on this part of the case was his failure  
7 to think things through (i.e. the absence of Preprint as main contractor meant  
8 that there could be no main contractor's uplift or profit margin payable to  
9 Preprint). This was perhaps because he approached the whole issue in what  
10 I consider to be a muddle-headed way. At one point in his evidence, when he  
11 was trying to justify the £23,619, he said that "someone should have got the  
12 profit"; it did not seem to have occurred to him that this was money that the  
13 Defendant should not have been paying in the first place, and had only agreed  
14 because he had not been told the true position.  
15

16 71 Mr. Barrand's role in all this was not above suspicion: in particular, his  
17 breakdown of Mr. Storey's own site installation figure (with no allowance for  
18 any profit margin) which came to exactly the right total. However, on balance,  
19 I do not consider that he was dishonest. I also bear in mind that Mr. Barrand  
20 had absolutely nothing to gain from the failure of Mr. Storey to explain the  
21 true position to the Defendant. He was only ever going to get the £200,000 he  
22 had agreed with Preprint back in early June.  
23

24 72 For these reasons, I reject the pleaded allegation of fraudulent  
25 misrepresentation. In answer to questions from me in closing,  
26 Mr. Weatherill Q.C. accepted that on one view of the facts – indeed, the view  
27 I have taken and set out above - there had been a negligent misrepresentation,  
28 but since that was not pleaded, he said that the Defendant could not avail  
29 himself of this point. Mr. Letman did not apparently demur from this.  
30

31 73 However, pleading points aside, the fact remains that, on all the  
32 evidence which I have summarised above, it cannot be disputed that, if the  
33 £23,619 had been identified on 17<sup>th</sup> July as the non-existent main contractor's  
34 uplift/profit margin, no one would or could have argued that it was justified  
35 any more: Mr. Storey's "fair point". Thus the Contract would have been  
36 agreed in the lower sum of £212,500 plus VAT. Accordingly, it seems to me  
37 that, on any view, the Claimant can have no entitlement to the £23,619. In the  
38 circumstances, the Defendant's alternative case, for breach of contract, set out  
39 at paras.48(a), 48(j) and 48(k) of the Amended Defence and Counterclaim, is  
40 made out. There was a breach of the term of the contract set out in para.67  
41 above, a point to which Mr. Storey had no answer when the point was put to  
42 him in cross-examination. Thus, the sum of £23,619 plus VAT (£27,752.32)  
43 falls to be deducted from the sum otherwise due to the Claimant under the

original Contract and credited to the Defendant as damages for breach of contract. To put the same point in another way, there has been a complete failure of consideration in respect of the £23,619 plus VAT.

## **D6 – Sums due under the Original Contract**

74 Under the original contract the Defendant was liable to pay the Claimant the remaining 25 per cent claimed by invoice 1411 in the total amount, including VAT, of £41,615.97. In addition, the Claimant was also entitled to be paid the 10 per cent reduction making a further amount, inclusive of VAT, of £27,743.98. That makes a total of **£69,559.95**.

75 In addition to this amount there is the sum of **£4,634** payable by reference to invoice 1428B. There is no dispute that this amount is also due. Although the items of work were not included in the original contract workscope they were additional works requested by Darren Turner, the manager of the Defendant's shop. The invoice makes plain that this work was requested by Mr. Turner.

76 Accordingly, these three sums produce a gross amount due to the Claimant pursuant to the original contract of **£73,994.03**. From that falls to be deducted the sum of **£27,752.32** (see para.73 above). Thus, the net sum due to the Claimant in respect of the original contract prior to any considerations of the counterclaim for defective work is therefore **£46,241.71**.

## **E: THE SUPPLEMENTAL AGREEMENT/QUANTUM MERUIT**

### **E1 – The Pleaded Claim**

77 The claim for the additional works is put by reference to an express agreement of 14<sup>th</sup> October 2003. The principal claim is pleaded at paras.9-11 of the Particulars of Claim as follows:

“9 Whilst the Claimant was undertaking works under the initial contract it became clear that additional work over and above those agreed in the initial contract would be necessary in order for the works to meet the Landlord's specifications. Without such works the original contract could not be complied with. The extent of the works and the

necessity therefore were explained to the Defendant at a site meeting on 14<sup>th</sup> October 2003.

10 The Defendant agreed at the meeting that the Claimant should undertake the works and that following satisfactory completion of the works the Defendant would pay to the Claimant the costs of such works upon receipt of an invoice.

11 The Claimant, in accordance with the agreement of the Defendant, undertook the additional works. The meeting and the agreement of the Defendant is evidenced by an email from the Claimant to the Defendant dated 16<sup>th</sup> October 2003 which is annexed hereto.”

78 There is an alternative claim at paras.15-18 of the Particulars of Claim for a quantum meruit. It is said that this supplemental claim arises “if it is found that there was no supplemental contract due to a lack of agreement in relation to the cost of the works ...” This pleaded claim for a quantum meruit again expressly relies on the alleged agreement of 14<sup>th</sup> October 2003 ( para.16), but seeks to get round any point that might be taken by the Defendant that, although he agreed in principle to be liable for the additional items, he did not agree to the cost of the works. No request to carry out such work is identified in the Claimant’s pleading other than the one on 14<sup>th</sup> October 2003.

79 In his closing submissions, Mr. Weatherill Q.C. submitted that the quantum meruit claim also operated if, in the absence of a supplemental agreement, it was found that the work had been carried out with the Defendant’s acquiescence. This way of putting the quantum meruit claim was not pleaded. However, Mr. Weatherall expressly accepted that it was, in any event, fact- dependent and if it was found that the Defendant had not acquiesced in the carrying out of the additional works at the meeting on 14<sup>th</sup> October or at any other time “that is a problem for the Claimant”.

80 Accordingly, on any view, my findings as to what was said and done on 14<sup>th</sup> October are going to be critical to this part of the case, whether the claim is put by way of a supplemental agreement or as a quantum meruit.

## **E2 – The Evidence of the Meeting on 14<sup>th</sup> October 2003**

81 I am in no doubt that, on the Claimant’s evidence alone, the claim for allegedly additional work, whether put under the supplemental agreement or

1 for a quantum meruit, must fail in its entirety. The Claimant's oral evidence,  
2 again in contrast to the written witness statements, made plain that there was  
3 never any agreement, either express or by acquiescence, on the part of the  
4 Defendant that he wanted or would be liable for any alleged additional works.  
5

6 82 The key passage in Mr. Storey's cross-examination was as follows:  
7  
8

9 "Q Mr. Barrand wanted to pull people off site. That was not  
10 acceptable to Mr. Alavi?

11 A. Correct ...  
12

13 Q It was not reasonable to expect the Defendant to pay the  
14 additional costs?

15 A. Mr. Barrand wanted to leave. He could not do the works in a  
16 proper way. Mr. Alavi would not allow him to do that.  
17

18 Q Mr. Alavi was entitled to do that?

19 A. He did say, 'I'll make the bastards pay'.  
20

21 Q There was no agreement that Mr. Alavi would meet the bill?

22 A. No. We expected him to get the costs from the landlord.  
23

24 Q Mr. Alavi did not agree?

25 A. There were no figures. He did say he wanted Mr. Barrand to stay  
26 on site."  
27

28 83 Mr. Storey was there accepting that Mr. Alavi had never agreed to pay  
29 for any additional works and since no figures were discussed he could never  
30 have agreed specific figures in any event. Not for the first time the basis of the  
31 Claimant's pleaded case was fatally undermined by Mr. Storey's candour in  
32 the witness box.  
33

34 84 I have already indicated that I found Mr. Storey to be, in the round, the  
35 most reliable witness in relation to these matters of detail. I consider that the  
36 passage of his oral evidence that I have set out in para.82 makes it plain that,  
37 whilst various matters were raised with the Defendant at the meeting, at no  
38 time did he agree to or accept liability for any items of additional work  
39 whether in principle or in respect of particular costs. Accordingly, on  
40 Mr. Storey's evidence, both of two ways in which the claim is put must fail.  
41 To put it another way, contrary to paras.10 and 16 of the particulars of claim  
42 there was no agreement or acquiescence on the part of the Defendant at the  
43 meeting on 14<sup>th</sup> October.



1  
2 85 I consider that the evidence of Mr. Barrand was entirely consistent  
3 with that of Mr. Storey. I identify the following passage in his cross-  
4 examination:  
5

6 “Q There was no agreement to meet your addition costs, was there?

7 A. Not on the face of the meeting. He did not sanction the extra  
8 costs at that meeting but he wanted to keep us on site.  
9

10 Q Why did you say he agreed to meet the costs?

11 A. He agreed it with Storey ...  
12

13 Q So it is all based on implication which you say was an  
14 agreement?

15 A. I take it on board that it was agreed with Paul Storey ...  
16

17 Q After that, nothing further was said about extra work?

18 A. Not by myself.”  
19

20 86 Again, therefore, it can be seen that, on the basis of Mr. Barrand’s  
21 answers in cross-examination, there was no evidence of any sort of agreement  
22 between the parties on 14<sup>th</sup> October. On the contrary, the highest that it could  
23 be put was that, because the Defendant made it clear that he did not want the  
24 Claimant to leave site, this somehow implied an agreement to pay for  
25 additional works.  
26

27 87 I should also say that, if there were any doubts about Mr. Barrand’s  
28 answers in cross-examination, the position was made plain during his re-  
29 examination. Mr. Barrand was asked whether Mr. Alavi appreciated that the  
30 Claimant would be looking to him, Mr. Alavi, to pay for the additional costs.  
31 Mr. Barrand said, “Probably not”. There was then this exchange:  
32

33 “Q He would not have appreciated that you were looking to him to  
34 pay these costs?

35 A. Probably not, no.”  
36

37 Mr. Weatherill Q.C. argued that this clear answer was contrary to the other  
38 evidence and should be disregarded. For the reasons I have already given  
39 I consider that this evidence was, in fact, entirely consistent with both the  
40 evidence of Mr. Storey and the earlier evidence of Mr. Barrand. It confirms  
41 my finding that there was no agreement as alleged on the part of the  
42 Defendant.  
43

1 88 My conclusion that there was no agreement as to liability for additional  
2 works on the part of the Defendant is entirely supported by Mr. Storey's own  
3 email of 16<sup>th</sup> October 2003. This is the document referred to in the pleading as  
4 somehow supporting the existence of the alleged agreement. I do not consider  
5 that it does any such thing. This email which, contrary to the pleading, was  
6 sent by Mr. Storey to the Defendant, and did not come from the Claimant, sets  
7 out in some detail some of the problems being created as a result of the  
8 simultaneous landlord's works. It identifies some of the reasons why, in  
9 Mr. Storey's view, any additional costs should be borne, or at least contributed  
10 to, by the landlord. There is no reference anywhere to any agreement on the  
11 part of the Defendant that these costs would, in the first instance, be paid by  
12 the Defendant to the Claimant. Mr. Storey accepted that in cross-examination.  
13 Further, the only reference to Mr. Barrand is the suggestion in the penultimate  
14 paragraph that he would be going to the site that week-end "to make an  
15 assessment of the situation". The entire email contradicts the Claimant's  
16 pleading that all matters in respect of the additional works were agreed on 14<sup>th</sup>  
17 October. It is my view that, in truth, this email supports the Claimant's oral  
18 evidence, outlined above, that there was no agreement of the kind alleged on  
19 14<sup>th</sup> October 2003.  
20

21 89 I should add for completeness that the Defendant said that there was no  
22 agreement on his part either to be responsible for or to pay for the alleged  
23 additional work. In fact, he said that he expressly refuted any such suggested  
24 liability. His version of events is, for the reasons I have given, entirely in  
25 accordance with the Claimant's oral evidence.  
26

27 90 Accordingly, I find there was no agreement of the kind pleaded that  
28 would support either the claim pursuant to the alleged supplemental agreement  
29 or the claim in respect of a quantum meruit. That is sufficient to reject the  
30 claim for additional work and to answer Issues 4 to 9 inclusive. However, in  
31 order to deal with all of the detailed points that have been raised, I go on to  
32 deal with the reasons for the so-called additional works and the five individual  
33 items of claim. It will be seen from my analysis below that, even if I were  
34 somehow wrong about the Claimant's evidence of the meeting on 14<sup>th</sup>  
35 October, I still have no hesitation in dismissing these claims in any event.  
36  
37

### 38 **E3 – The Reasons for the Claims for Additional Works**

39

40 91 It was common ground that the only reason why there was a claim for  
41 additional works at all was the carrying out by the landlord of his own works  
42 in and around the property. As Mr. Barrand put it, "The problems were due to  
43 the amount of work around us". It was expressly agreed by Mr. Storey that

1 these works and their effect on the Claimant's shopfitting works could be  
2 categorised as follows:  
3

4 (a) the fitting of new shop fronts to the Property;  
5

6 (b) the movement of the fire exit from one wall of the basement of the  
7 Property to another;  
8

9 (c) the works in the service yard outside the Property.

10 92 I look at each of these three reasons for the additional works below.  
11 I am in no doubt that they were all matters for which allowance could and  
12 should have been made by the Defendant in the Contract sum. In other words,  
13 I do not consider that the risk that these elements of the landlord's work might  
14 have had an impact on the Claimant's shopfitting works should be borne by  
15 the Defendant. On the evidence, given the Claimant's state of knowledge and  
16 the absence of any express provisions in the Contract allocating this risk to the  
17 Defendant, these matters were all at the Claimant's risk.  
18  
19

20 (a) The New Shop Fronts  
21

22 93 Both Mr. Storey and Mr. Barrand confirmed in their respective cross-  
23 examinations that the Claimant was always aware that the new shop fronts  
24 would be installed during the currency of the shopfitting works. They both  
25 accepted that this meant that there was clearly always going to have to be co-  
26 ordination between the two sets of works and the two sets of contractors. The  
27 letters from the landlord's agents, Hodnett Martin Smith, of 18<sup>th</sup> July 2003  
28 confirmed that "the shop fronts will commence to be installed on  
29 29<sup>th</sup> September 2003". It is not entirely clear from this letter whether this was  
30 a reference to the shop fronts for the whole frontage or just the Property, but  
31 obviously this was a point which Mr. Storey and/or the Claimant could have  
32 clarified if they had considered it to be of importance. They did not do so.  
33

34 94 Accordingly, on the agreed evidence, the Claimant was always going  
35 to have to carry out its work at the same time as the fitting of the new shop  
36 front, giving rise to a clear co-ordination obligation on the part of the  
37 Claimant. Allowance for this should and could have been made in the  
38 Contract price. There was nothing in the Contract between the Claimant and  
39 the Defendant which sought to limit or exclude the Claimant's co-ordination  
40 role in any way and there was no evidence that the actual co-ordination  
41 exceeded that which the Claimant could reasonably have allowed for at the  
42 time of tender.  
43

1  
2 (b) The Fire Exit  
3

4 95 The fire exit was moved from one basement wall to another. The work  
5 was carried out by the landlord's contractors. Again, it is clear that the  
6 Claimant knew that this work was going to be carried out. Indeed, the list of  
7 exclusions in the quotation of 6<sup>th</sup> June 2003 expressly included the new fire  
8 exits proposed by the landlord. Again, Mr. Storey and Mr. Barrant both fairly  
9 conceded that the fact that these works would be carried out during the fitting  
10 out works was known to everybody.

11 96 Accordingly, given that the Claimant knew that this work was going to  
12 be carried out during the fitting out works and therefore knew that a certain  
13 amount of co-ordination was going to be required, it simply cannot be argued  
14 that the mere fact that this work was being carried out in October somehow  
15 gave rise to an entitlement on the part of the Claimant to additional monies.  
16 Again, there is nothing in the Contract which would trigger or support such a  
17 claim.  
18  
19

20 (c) The Service Yard  
21

22 97 The landlord carried out extensive work in the service yard beyond the  
23 property. Mr. Storey freely conceded that this area was not part of the  
24 Defendant's premises and was not within his control. The work in this area  
25 clearly had an impact on the ease with which the Claimant could gain access to  
26 the property by this route, but since the Claimant had no right to such access in  
27 the first place it was quite impossible for them to argue that in some way the  
28 carrying out of this work by the landlord entitled them to extra money from the  
29 Defendant.  
30

31 98 Indeed, I consider that this point was expressly conceded by Mr. Storey  
32 during his cross-examination:  
33

34 "Q This was a matter of EQ's contractual risk?

35 A. Yes, I accept that."  
36

37 99 In his own cross-examination Mr. Barrand attempted to argue that this  
38 matter might be the Defendant's responsibility because at some point the  
39 Defendant had indicated that the Claimant could park its vans in the service  
40 yard. However, it was quickly apparent that any such promise, which was  
41 denied by the Defendant, was not made until after the Contract had been  
42 entered into. Indeed, at the time of the Contract it is clear that, quite properly,  
43 the Claimant did not assume that it could use this area at all. The method

1 statement and risk assessment documents state plainly that any “deliveries to  
2 be made via rear entrance at the main street to be agreed with landlord”.  
3 Moreover, the same document emphasised that the location for parked vehicles  
4 would have to be agreed once the Claimant had arrived on site.  
5

6 100 Accordingly, it is plain that this third and final reason for the claim for  
7 additional works was again a matter that was at the Claimant’s risk and could  
8 not, on any view, be regarded as the Defendant’s responsibility under the  
9 Contract.  
10

11 (d) Withholding of Information  
12

13 101 With a wearisome predictability, the Claimant’s written statements,  
14 having no basis for imposing a contractual responsibility on the Defendant for  
15 the three matters set out above, instead endeavoured to argue that in some way  
16 the Defendant had withheld information about the landlord’s works from the  
17 Claimant, and it was this failure which gave rise to a cause of action for  
18 additional sums. This case was set out in Mr. Storey’s first statement at  
19 paras.44-46 and in particular at paras.68-69 which contained the surprising  
20 allegation that “the over-run was caused by the Defendant not telling the  
21 Claimant about the works to the rear of the shop and the windows not being  
22 installed”. A similar point is made at para.32 of Mr. Barrand’s statement and  
23 its reference to “the Defendant’s failure to accurately inform us of the  
24 landlord’s plans”.  
25

26 102 On analysis, there was nothing to support this allegation. No  
27 documentation and no other evidence was identified to support the suggestion  
28 that the Defendant had deliberately withheld information from the Claimant.  
29 Furthermore, as happens so often in this case, when the Claimant’s witnesses  
30 were cross-examined on the point, they quickly and emphatically denied that  
31 they pursued these written criticisms of the Defendant.  
32

33 103 This allegation therefore failed. Its failure meant that the three reasons  
34 for the claim for the alleged additional works identified during the course of  
35 the evidence were matters which, pursuant to the Contract between the parties,  
36 were known to the Claimant and were at the Claimant’s own risk. There was  
37 nothing to suggest that they were at the Defendant’s risk.  
38  
39

40 (e) Conclusions  
41

42 104 It is clear that the three reasons identified by the Claimant for the claim  
43 for alleged additional work did not justify any claim against the Defendant

1 under or for breach of the Contract. Therefore, there can be no factual basis  
2 for this claim, irrespective of my findings in relation to the meeting on  
3 14<sup>th</sup> October. This is a second, independent, reason why I am satisfied that the  
4 claim for additional works must fail. There is simply no factual justification  
5 for it. Again, however, in order to do justice to the detail offered to me by way  
6 of evidence, and if I am wrong about that second reason as well, I consider  
7 that, on an analysis of the five individual items of claim, no sum would be due  
8 from the Defendant to the Claimant in any event.  
9  
10

## 11 **E4 – The Individual Claims**

12

### 13 (a) Introduction

14

15 105 The Contract in this case was silent as to the parties' obligations and  
16 responsibilities in relation to additional work. However, that simply means  
17 that the Contract was subject to the usual implied terms to the effect that the  
18 Defendant could order reasonable additional works and that, if he did so, he  
19 was liable to pay a reasonable cost for such work. That, after all, was the basis  
20 for the additional work ordered by Darren Turner which found its way into  
21 invoice 1428B in the total sum of £4,634 and for which liability is not  
22 disputed.  
23

24 106 Accordingly, it is instructive to consider these individual items of  
25 claim against that background, asking oneself each time: what was the  
26 Defendant's instruction or request to carry out additional work? What was the  
27 additional work in question? What were the consequences of the request?  
28 Even on the basis of this simple analysis, for the reasons set out below, I am in  
29 no doubt that each of the five claims for additional works that were the subject  
30 of the disputed invoice 1428A is doomed to failure.  
31  
32

### 33 (b) The Air Conditioning

34

35 107 There was no request by the Defendant for any additional works in  
36 respect of the air conditioning system. It is completely unclear what, if any,  
37 works over and above that which the Claimant agreed to perform in July 2003  
38 were actually carried out. Quantum of the pleaded claim is calculated by  
39 reference to a gross figure of £24,066.90 with a subtraction of the amount of  
40 £11,520 taken from the Preprint estimate of 6<sup>th</sup> June, giving a net sum claimed  
41 of £12,546.90. No breakdown or particulars have been provided of either of  
42 those two figures. There are one or two documents which purport to support  
43 other unpleaded figures but they have not been satisfactorily proved and their

1 contents are unclear. For these myriad reasons the claim for additional monies  
2 in respect of the air conditioning system simply does not get off the ground.  
3

4 108 Invoice 1428A, although not the pleading, appears to put this item of  
5 claim on the basis that the £11,520 was a provisional sum of some sort and  
6 was therefore not fixed. The claim appears to assume that the price for the air  
7 conditioning was variable and could be replaced with a figure representing  
8 actual costs, together with the ubiquitous mark-up, at the end of the Contract.  
9 To the extent that this remains the basis of the Claimant's claim, I regard it as  
10 misconceived. The contract document in this case that set out the agreed price  
11 was the Defendant's offer letter of 25<sup>th</sup> July accepted by conduct the following  
12 month. That identified a fixed price for the work of £236,119. That was not  
13 qualified in any way. It was not said that it included any variable items.  
14 Accordingly, I find that the fixed price which was agreed did not include any  
15 variable or provisional sums and to claim the contrary is, in my judgment,  
16 untenable.  
17

18 109 I have already made the point that the only pleaded request in relation  
19 to alleged extra works to the air conditioning system was the one said to have  
20 been made by the Defendant on 14<sup>th</sup> October. For the reasons set out in  
21 paras.81 to 90 above I have, on the Claimant's own oral evidence, rejected any  
22 suggestion that there was any such request. No other request from the  
23 Defendant to the Claimant in respect of alleged additional work to the air  
24 conditioning was pleaded. More importantly, no other request or so-called  
25 acquiescence on the part of the Defendant could be discerned from the  
26 evidence of either Mr. Storey or Mr. Barrand. Without any request or  
27 acquiescence, there can be no claim for additional work in respect of the air  
28 conditioning, whether that claim is put by reference to the supplemental  
29 agreement or as a claim for quantum meruit.  
30

31 110 It is also completely unclear as to what, if any, works were carried out  
32 at the Property which were additional to those which the Claimant agreed to  
33 perform in July 2003. Paragraph 44 of Mr. Barrand's witness statement is far  
34 too vague and generalised to be of any assistance on this point. In addition,  
35 I have already made the point that it was the Claimant's obligation to co-  
36 ordinate their works with the other works being carried out by the landlords.  
37 Accordingly, the direct and foreseeable consequences of that co-ordination  
38 would not constitute additional work in any event, but would instead be part of  
39 the original contract workscope. What, therefore, were the additional works  
40 said to have been carried out? Why, how and in respect of what base  
41 workscope were such works said to be additional? The evidence provided no  
42 answer to those basic questions. It is a surprise to me that no real effort was  
43 made by the Claimant to answer such simple questions.

1  
2 111 I have already said that this claim for the net sum of £12,546.90 is  
3 calculated by taking a total figure of £24,066.90 and deducting £11,520. That  
4 smaller figure was part of the Preprint quotation of 6<sup>th</sup> June 2005. Thus, it had  
5 nothing to do with the Claimant. What it included and what (if anything) it  
6 excluded is wholly unknown. Why or how it should be deducted in the way  
7 sought is unexplained. More importantly still, there is no basis or breakdown  
8 of the final figure of £24,066.90. There are no sub-contract documents as  
9 between the Claimant and Acme which would allow me to identify how and  
10 why Acme were seeking further sums from the Claimant and whether such  
11 claims could be passed up the contractual chain. There are all manner of  
12 reasons why such sums might be sought by and payable to Acme: some of  
13 them may suggest a potential liability on the part of the Defendant, but others,  
14 such as for instance the Claimant's failure to give Acme full information at the  
15 outset, or the operation of terms peculiar to the sub-contract between the  
16 Claimant and Acme, could not be the Defendant's responsibility in any event.  
17 In the absence of the relevant evidence, it is simply not possible for me to find  
18 on the facts a liability on the part of the Defendant, whether as pleaded or at  
19 all.  
20

21 112 As to the figures, I note that, even assuming liability, the experts have  
22 only been able to agree the quantum of this item in the sum of £3,102 plus  
23 VAT. This amount apparently comes from the operation of the alleged PC  
24 sum arrangement, which I have rejected as a matter of law. The experts say  
25 expressly in their agreed note of 19<sup>th</sup> July 2005 that "there was insufficient  
26 information" to allow them to identify any further sums that might be due.  
27 The single joint expert in his report of 24<sup>th</sup> October 2005 also says that there is  
28 insufficient information to express "a firm view" as to what, if anything, might  
29 be due. After this second report, and in answer to something of a loaded  
30 request from the Claimant, Acme provided a one page manuscript document  
31 which purported to provide particulars of a new figure of £7,257 plus VAT.  
32 This was dated 28<sup>th</sup> October 2005. However, this breakdown, which was not  
33 considered by any expert and not spoken to by any witness, was plainly  
34 unsatisfactory, including as its principal item a global amount for labour in the  
35 sum of £4,455. This figure was wholly unsupported and appeared to me to be  
36 unjustified. Mr. Storey said that he had seen nothing to support this claim.  
37 Mr. Barrand also said that he had not seen any back-up of any sort from Acme  
38 and was guessing at what might be included ("We had to alter electrical work,  
39 that might be it"). In those circumstances, it would be quite wrong to allow  
40 any claim based upon this late and unexplained document.  
41



1 113 Accordingly, no basis for the claim for item 1, the air conditioning, has  
2 been made out. The claim fails for any one of the numerous reasons noted  
3 above.  
4  
5

6 (c) Fire Alarm System and Intruder Alarm System  
7

8 114 Invoice 1428B puts these two items in a similar way to the claim in  
9 respect of the air conditioning. Two figures are identified as being the sums  
10 originally quoted, namely £2,149 in respect of the fire alarm and £1,187.90 in  
11 respect of the intruder alarm system. Two figures for actual costs (£3,388 for  
12 the fire alarm and £2,474.60 for the intruder alarm) are then identified, giving  
13 rise to a claim for what is said to be the outstanding balance of £1,239 in  
14 respect of the fire alarm system and £1,286.70 in respect of the intruder alarm.

15 115 Accordingly, it would appear from this invoice that these claims are  
16 also put on the basis of some sort of a prime cost agreement. However, this  
17 claim is even more flawed than the one in respect of the air conditioning. At  
18 least for item 1 there was an earlier quotation which, in one version, identified  
19 the air conditioning system as a PC sum. There is no quotation at all which  
20 identifies either the fire alarm system or the intruder alarm system as a PC  
21 sum. That was not how they were shown in Preprint's quotation of 6<sup>th</sup> June.  
22 In fact, there is no quotation which even identifies the figure of £2,149 for the  
23 fire alarm and £1,187.90 for the intruder alarm. These omissions were not  
24 made good in evidence. Thus, the original figures, let alone the alleged actual  
25 costs, have not even been identified, much less proved.  
26

27 116 Accordingly, there was no justification for treating these two items as  
28 being in any way a claim on a PC sum. The basis of the claim, as alleged in  
29 the disputed invoice 1428A, was simply not made out.  
30

31 117 Further and in any event, there was no request by the Defendant for  
32 this alleged additional work to be carried out. Again, the pleaded case as to  
33 the request itself, was put solely on the basis of the meeting of 14<sup>th</sup> October.  
34 Again, for the reasons set out in paras.81-90 above, I have rejected that claim.  
35 No other request from or acquiescence by the Defendant was identified in the  
36 evidence.  
37

38 118 Again, there was no evidence of what work was carried out or how and  
39 why such work could be properly described as "additional". The general  
40 points made in paras.110 and 111 above are repeated. Again, para.44 of  
41 Mr. Barrand's witness statement was wholly inadequate for this purpose.  
42 Mr. Storey's email of 16<sup>th</sup> October 2003 suggests that additional site visits may  
43 have been made by the alarm sub-contractor as a result of the landlord's work.

1 For the reasons which I have already explained at paras.90 to 104 above, basic  
2 co-ordination with the landlord's works was part of the Claimant's contractual  
3 responsibility. That very point was made in the landlord's agent's email of  
4 31<sup>st</sup> August 2003 in respect of this alarm work. There is therefore no basis in  
5 fact or in law to assume that just because the Claimant's sub-contractors have  
6 made a claim against the Claimant the Defendant is automatically liable for the  
7 same claim, whatever it might be. Such a liability would depend on the  
8 evidence, and there was no evidence which indicated any liability on the part  
9 of the Defendant.  
10

11 119 In addition, I am not able to say whether those sums were properly  
12 claimed by the sub-contractors against the Claimant because I have not been  
13 provided with a copy of the relevant sub-contracts. Neither do I know whether  
14 these sub-contracts put the Claimant back-to-back contractually as against the  
15 Defendant. In other words, what might have been additional under the sub-  
16 contracts would not necessarily be additional under the main contract between  
17 the Claimant and the Defendant.  
18

19 120 There is no breakdown or particulars of the extra costs claimed.  
20 Mr. Storey was unable to help, confirming that he had seen no details of the  
21 extra costs claimed. The experts agreed that, save for one amount of £285,  
22 "there was insufficient information" to allow them to justify the additional  
23 sums claimed.  
24

25 121 For all these reasons, therefore, I reject the claims for additional sums  
26 in respect of the fire alarm and the intruder alarm systems.  
27  
28

29 (d) The Prolongation Claim  
30

31 122 This claim appears to operate on the basis that:  
32

33 (a) the contract period was six weeks with a completion date of 24<sup>th</sup> October  
34 2003;  
35

36 (b) the Claimant was entitled to take his men off site in the middle of this  
37 period because of the ongoing landlord's works;  
38

39 (c) the Defendant did not agree to the Claimant taking his men off site;  
40

41 (d) accordingly the men stayed on site and the works were completed two  
42 weeks late, on 5<sup>th</sup> November 2003;  
43

1 (e) thus the Defendant is liable to the Claimant for the cost consequences of  
2 that two week delay.  
3

4 123 In my judgment, the Claimant has failed to demonstrate almost  
5 everything that would be necessary to justify such a case. I am bound to say  
6 I was surprised that this claim was maintained at all, let alone in the full  
7 amount of £13,392.50, together with a further hotel allowance of £2,660.  
8 However, since it was, it is necessary to deal with each element of the claim to  
9 explain why I consider it to be so flawed.  
10

11 124 The first point of course is that there was no contractual agreement that  
12 the Contract works would take no more than six weeks: see para.40 above.  
13 The letter of 25<sup>th</sup> July which constituted the offer made no mention of any  
14 agreed period for the works. I have already pointed out that the other  
15 documents of 25<sup>th</sup> July, which were not sent to the Defendant, identified that  
16 the six weeks was simply an estimated period, no more and no less.  
17 Accordingly, the Claimant had a reasonable time to complete the works.  
18 There was no evidence before me as to whether six, eight or even 15 weeks  
19 was a reasonable time in all the circumstances. Accordingly, the fact that the  
20 work took eight weeks was not, without more, a matter for which the  
21 Defendant could be liable to the Claimant in fact or in law. Moreover, given  
22 that, on the Claimant's case, the delays were due to the carrying out of the  
23 landlord's works, of which the Claimant accepted it was aware and for which a  
24 proper allowance should have been made, the evidence suggests that, under the  
25 Contract, it may have been the Claimant who contractually was responsible for  
26 any alleged over-run: see paras.91 to 104 above.  
27

28 125 The Contract, of course, contained no express terms entitling the  
29 Claimant to make a claim for prolongation costs. In the absence of an agreed  
30 contract programme such a claim would have been impossible to mount in any  
31 event. Thus, any prolongation claim could only be put as a claim for damages  
32 for breach of contract, and for the reasons which I have given there was no  
33 breach of this Contract on the part of the Defendant, either pleaded or  
34 discernible in the evidence. The claim therefore fails on the facts. Again, it  
35 might be said that it was the Claimant who came closest to breaching the  
36 contract when, on 14<sup>th</sup> October, Mr. Barrand threatened to withdraw his labour  
37 from site. It is trite law that a contractor cannot withdraw his labour unless by  
38 consent, and that in normal circumstances such withdrawal amounts to a  
39 wrongful repudiation of the contract (see *Keating on Building Contracts*, 7<sup>th</sup>  
40 Edition, paras.684-697). However, given that the Defendant would not allow  
41 the men to be withdrawn in any event it seems that nothing, in fact, turns on  
42 the threatened withdrawal.  
43

1 126 Assuming, contrary to the foregoing, that the prolongation claim was  
2 valid in principle and/or on the facts that still leaves its quantification. I was  
3 surprised to read para.37 of the Claimant's closing submissions, which  
4 suggested that the prolongation costs were justified because of the content of  
5 the Claimant's letter to its own solicitors of 22<sup>nd</sup> June 2005 and, still more  
6 unusually, its solicitor's letter to the Defendant's solicitor of 8<sup>th</sup> July 2005.  
7 This submission ignored the simple point that, after these two documents had  
8 been produced, on 19<sup>th</sup> July, both experts agreed that, despite their contents,  
9 "there was insufficient information" to justify the claim and that the hours  
10 shown on the time sheets "seem excessive bearing in mind they were allegedly  
11 doing nothing". In his cross-examination even Mr. Barrant agreed that the  
12 hours claimed "sounded excessive", but he confirmed that he had not been  
13 through the sheets that formed the basis of the claim. No attempt was made by  
14 the Claimant either in evidence or in submissions to address, let alone answer,  
15 the experts' damning conclusions as to the quantification of this item of claim.  
16 127 For all these reasons, the claim in respect of prolongation costs was  
17 doomed from the start. It fails for all the reasons identified above.  
18  
19

20 (e) Re-Tiling  
21

22 128 The re-tiling claim is for £1,045. There was no evidence of any  
23 request from the Defendant in respect of additional tiling work. It is, in truth,  
24 difficult to work out precisely what, if any, additional work was actually  
25 carried out. It is noted that the experts could not determine how many tiles had  
26 been affected. It may be that, unlike some of the other items, this is an item  
27 where some additional work may have been carried out, but it is quite  
28 impossible to be clear as to what was done or why. It is also unclear whether  
29 the Defendant obtained any benefit from the alleged additional work.  
30

31 129 Further and in any event, there is no certainty as to the amount of the  
32 claim. The joint experts agreed on 19<sup>th</sup> July that "there was insufficient  
33 information regarding the additional costs of £1,045 plus VAT to form an  
34 opinion". Subsequently, to try and plug this gap, a three-line breakdown had  
35 been obtained from the tiling sub-contractor. However, that breakdown does  
36 not make clear what work was being done, when or why. Therefore, it does  
37 not seem to me that that breakdown can modify, or should modify, the  
38 conclusion reached by the experts.  
39

40 130 Accordingly, for those reasons I reject the claim I reject the claim in  
41 respect of the tiling.  
42  
43

## **E5 – Answers to Issues 4-9**

131 Whilst I believe that it is clear what my answers are to Issues 4 to 9 inclusive, it is as well that I set them out.

132 Issue 4: there was no supplemental agreement made on or about 14<sup>th</sup> October in respect of the execution of the works referred to in invoice 1428A. I have reached that conclusion on the basis of the Claimant's own evidence.

133 Issue 5: this issue does not arise because there was no supplemental agreement, but further and in any event I have found that none of the items of work that are the subject of this claim were shown to be properly items of additional work giving rise to a liability on the part of the Defendant to pay extra monies.

134 Issue 6: the Claimant has no entitlement to payment on a quantum meruit basis. As was accepted in the Claimant's final submissions, the quantum meruit claim depended on almost exactly the same facts as the supplemental agreement claim. Everything came back to the meeting on 14<sup>th</sup> October 2003, particularly as the Claimant had no evidence of any request for, or acquiescence in, extra work on the part of the Defendant on any other date or at any other time. Since I find without hesitation that the Defendant did not accept responsibility for any items of additional work on the 14th, and did not request or acquiesce in the carrying out of additional work at any other time, there can be no basis for the quantum meruit claim.

135 Issue 7: for the reasons set out above I have already found that there was no request for additional work. Therefore, nothing further is due.

136 Issue 8: the Claimant has no entitlement to prolongation costs for the reasons set out in paras.122-127 above.

137 Issue 9: the quantification of the prolongation costs is irrelevant since there is no entitlement. As a matter of principle, however, I have already noted that the principal item of this claim, namely the hours shown on the time sheets, was described by the experts as "excessive".

## **F: THE COUNTERCLAIM FOR DEFECTS**

### **F1 – The Air Extraction System**

138 For the reasons set out in paras.41-45 above, I have concluded that:

1  
2 (a) the Claimant had no obligation to strip out the existing air extraction  
3 system;  
4

5 (b) the Claimant had no obligation to install a new air extraction system.  
6

7 On the basis of those findings, the majority of this item of  
8 counterclaim falls away.  
9

10 139 However, I have come to the equally firm conclusion that the Claimant  
11 should have made proper allowance for the existing air extraction system when  
12 undertaking the shopfitting works. In particular, the Claimant should have  
13 ensured that the new false ceiling in the basement accommodated the existing  
14 air extraction system in just the same way as the old ceiling had done. The  
15 Claimant failed to do so and, to that limited extent therefore, I find that the  
16 Claimant was in breach of contract.  
17

18 140 Prior to the shopfitting work I find that the air extraction system in the  
19 basement worked satisfactorily and was used, albeit mainly in the summer. It  
20 was obviously old and antiquated but, since the Claimant was not asked to  
21 replace it, that is hardly a matter that can be reflected in any assessment of the  
22 counterclaim. The continued use of the air extraction system was apparent  
23 from the evidence of Mr. Robson, who had worked for the Defendant in 2003.  
24 He said that "it certainly was working before the refit, it cleared out the stale  
25 air in the basement." Other evidence that the system still functioned  
26 satisfactorily came from the Defendant, who referred at para.6 of his statement  
27 to "a functioning air extractor in the shop and a separate one in the toilet".  
28

29 141 The Claimant's witnesses could not deny this. They did not know  
30 whether the system worked or not. Mr. Storey said expressly he did not know  
31 one way or the other and expressly agreed that the toilet had an extractor fan.  
32 Mr. Barrand also said in cross-examination that he did not know whether it  
33 operated because, as he fairly put it, "it was not within the realm of our scope  
34 of works".  
35

36 142 I further find as a fact that the old ceiling which the Claimant had  
37 agreed to replace contained grilles which allowed the air to pass into the  
38 ducting behind. That was the evidence of Mr. Barrand who expressly agreed  
39 that "there were vents in the ceiling". It is fair to point out that Mr. Robson  
40 did not specifically notice any grilles but, as he put it, "I guess there must have  
41 been an opening somewhere".  
42

1 143 When the Claimant came to replace the suspended ceiling in the  
2 basement, it did not put in new ceiling grilles to replace the old grilles that had  
3 been stripped out. The result of this was that the existing air extraction system  
4 was rendered inoperable at a stroke. The system could not work because the  
5 air passages to the ducting were blocked off. The Claimant, therefore, failed to  
6 replace like with like when it fitted the new suspended ceiling.  
7

8 144 It was Mr. Barrand's evidence that this failure came about because the  
9 Claimant was instructed by the landlord's agent to block off the system. He  
10 accepted that, although there were vents in the ceiling, "we were told by the  
11 landlord's project management that it was no longer functional". Thus, he  
12 said, he never considered further how the ceiling and the air extraction system  
13 would work together. He said that he did not know whether this had been  
14 wrong or not.  
15

16 145 In my judgment, the Claimant had no right to accept purported  
17 instructions from anyone other than the Defendant, or possibly Mr. Storey. At  
18 the very least Mr. Barrand should have checked that the blocking-off of the  
19 system by the new ceiling was something which the Defendant wanted him to  
20 achieve. His decision to accept instructions from a third party not knowing  
21 whether "they were wrong or not" and failing to check with anyone who might  
22 even potentially have been representing the Defendant was a mistake and a  
23 breach of contract. It was perhaps another example of the failure to co-  
24 ordinate. The Defendant was entitled to expect a new ceiling which replaced  
25 the old. Since the old had grilles, the new ceiling should have had grilles too.  
26

27 146 For these reasons, I do not consider that the Claimant is liable for the  
28 £12,000 plus VAT and other sums which are claimed in relation to a new air  
29 extraction system. However, because I consider that the Claimant should have  
30 installed the grilles in the ceiling, I consider that the Claimant is liable for the  
31 smallest item of this part of counterclaim, namely the cost of putting those  
32 grilles in now. That is calculated by the single joint expert in the sum of  
33 £4,700 plus VAT, £5,522.50.  
34

35 147 The Claimant also objected to any award of damages, even for this  
36 lesser sum, on the basis that the air conditioning, which was a different system  
37 and which the Claimant did install, provided an air cooling system and  
38 therefore the air extraction system was effectively redundant. Although that  
39 was the submission made, there was no evidence on which it could be based.  
40 Indeed, the evidence of Mr. Robson, the manager, expressly contradicted this  
41 argument. Mr. Robson said that when the summer of 2004 came he thought  
42 that the air in the basement was stale and when he went to try and do  
43 something about it, he wondered why the air extraction system was not being

1 used. It was only then that it was discovered that the system could no longer  
2 functional because of the absence of grilles in the new ceiling. The system was  
3 not therefore redundant. Furthermore, part of the air extraction system related  
4 to the kitchen and the toilet in the basement and the removal of stale air from  
5 those areas would not be affected with or dealt with by the air conditioning  
6 system in any event.  
7

8 148 Accordingly, it seems clear to me that there is a loss to the Defendant  
9 represented by the cost of the installation of the grilles. New grilles would put  
10 the Defendant back into the position that he would have been in if the  
11 Claimant had performed the contract properly in the first place. For the  
12 avoidance of doubt, I consider that it is wholly unnecessary to close the store  
13 while this work is carried out. Mr. Robson's evidence was that, for obvious  
14 reasons, he would prefer the store to be closed whilst the works but there was  
15 no evidence that this was either technically or commercially necessary. The  
16 claim for lost profit for any store closure is therefore rejected. Thus in relation  
17 to this first item of counterclaim I allow it in the limited sum of £4,700 plus  
18 VAT, £5,522.50, together with an additional sum of £500 plus VAT (£587.50)  
19 as the agreed "out of hours supplement", making a total of £6,110.  
20  
21

## 22 **F2 – Tiling**

23

24 149 The evidence from Mr. Robson was that the tiling was defective in the  
25 area around the door and that the tiles were lifting due to inadequate adhesive.  
26 Indeed, according to Mr. Robson, this was a widespread problem. It is clear  
27 that there was a problem in the area around the door. The experts agreed that  
28 there was a slight dip there due to the way in which the screed had been laid.  
29 They said that would exacerbate ponding. On balance, therefore, I find that  
30 the tiling problem was due to the Claimant.  
31

32 150 I also note that in cross-examination Mr. Barrand appeared to accept a  
33 liability in relation to the tiles. He was referred to his letter to his solicitors of  
34 13<sup>th</sup> November 2004 which said:  
35

36 "My tile contractor can and will rectify this problem quite easily. It is  
37 a repair and does not warrant a new floor as suggested."  
38

39 He was certainly right about that. He confirmed in cross-examination that at  
40 that time he was prepared to carry out the necessary remedial work and that  
41 today he stood by that offer. Even in re-examination he said, "We would have  
42 accepted the floor tiles but this was not solely our fault."  
43



1 151 Accordingly, on all the evidence I find that the Claimant is liable in  
2 relation to this remedial work. The cost of that work is agreed at £700 plus  
3 VAT, a figure of £822.50.  
4  
5

### 6 **F3 – Display Units/Paintwork**

7

8 152 The allegation is that the original units were not primed, as a result of  
9 which the paint flaked and they needed repainting. There is no doubt that the  
10 Defendant has paid £800 plus VAT for painting, but the state of the units  
11 before this work was carried out and the reason why the units had to be  
12 repainted is unclear. The parties' experts were unable to reach any sort of  
13 view. It appears that the Defendant was told by someone else that the units  
14 had not been primed originally, but it was unclear who told him that and what  
15 such a view was based on. There was no direct evidence to that effect.

16 153 Accordingly, I do not believe that the Defendant's allegation in respect  
17 of the paintwork has been made out. Further confirmation of that, if required,  
18 comes from the Claimant's letter to its solicitor of 13<sup>th</sup> November 2004 where,  
19 following an inspection, Mr. Barrand stated that, "We did not notice any  
20 paintwork peeling within the shop area which was obvious". If the repainting  
21 had not been done, then there was no defect that Mr. Barrand could see that  
22 justified repainting. If, as may well have been the case, the repainting had  
23 already been done by then, it was done without any reference to Mr. Barrand at  
24 all and it would be quite wrong to hold him liable for matters which he has had  
25 no opportunity to inspect, let alone rectify. Either way, therefore, I decline to  
26 allow this item of counterclaim.  
27  
28

### 29 **F4 – Counter Top**

30

31 154 It is my understanding from para.50 of the Claimant's written opening  
32 that liability for this item is agreed in the amount of £200 plus VAT, £235.  
33 The concession of liability was plainly right given the content of para.2 of  
34 Mr. Barrand's letter to his solicitor of 13<sup>th</sup> November 2004.  
35  
36

### 37 **F5 – Leaking Air Conditioning Unit**

38

39 155 There can be no doubt on the evidence that the air conditioning unit  
40 has leaked and therefore needs to be put right. There is also no doubt that the  
41 single joint expert has confirmed that, in his view, the Claimant is liable in  
42 respect of this item. The problem is quite simple, an air lock in the drainpipe

1 within the emergency staircase storeroom. The cost of putting this right is  
2 estimated at £700 plus VAT, a total of £822.50.  
3

4 156 Despite this clear conclusion, the Claimant maintains a defence to this  
5 item. The defence relies on the terms of a warranty in respect of the air  
6 conditioning. It is said that the Defendant should have utilised this warranty in  
7 order to get the remedial work carried out free of charge. Accordingly, the  
8 argument is that, because the warranty was not utilised by the Defendant, there  
9 can be no counterclaim against the Claimant.  
10

11 157 I regard this argument as wrong in principle. In the construction field  
12 it is common for contractors to provide their employers with warranties from  
13 specialist sub-contractors, suppliers and manufacturers. Those warranties  
14 provide a direct route by which the employer can contact the sub-contractor or  
15 supplier if there are problems with the relevant work or equipment, but the  
16 provision of such warranties can have no impact whatsoever on the basic  
17 contractual liabilities of the contractor unless the contract expressly provides  
18 for such an eventuality. Put another way, the contractor cannot normally avoid  
19 his own contractual obligations by pointing to the existence of a warranty from  
20 a third party. It is again trite law that the existence or otherwise of a warranty,  
21 like the existence or otherwise of an insurance policy, cannot affect the  
22 wrongdoer's basic contractual liability (see the cases summarised by  
23 His Honour Judge Smout Q.C. in *Design Five v. Kenniston Housing*  
24 *Association* [1986] 38 B.L.R. 123, and *Keating on Building Contracts*,  
25 7<sup>th</sup> Edition, para.8-47A). I therefore agree with Mr. Letman's contention that  
26 the existence of the warranty is *res inter alios acta*. I, therefore, reject this line  
27 of defence.  
28

29 158 In addition, I should also say that the Claimant has not demonstrated  
30 that a claim existed under the warranty in any event. Whilst it is clear that a  
31 warranty was provided, and I so find, I do not have a copy of it and I do not  
32 know what it covered. The single joint expert's report at section 5.3 confirms  
33 that the problem was in respect of the installation of the air conditioning, not  
34 the equipment itself. It is not at all clear whether such a problem would have  
35 been covered by the warranty. Most warranties of this sort relate to the  
36 equipment only and not to the works of installation.  
37

38 159 Accordingly, it seems to me that the Claimant is liable for the defect in  
39 the air conditioning unit in the sum identified by the single joint expert of  
40 £822.50, including VAT. The existence of a warranty is wholly irrelevant in  
41 law and on these facts.  
42  
43

## **F6 – Staff Toilet**

160 This item concerns the plumbing in respect of the staff toilet. The Claimant in final submission said that the item was disputed. However, it is clear to me that, because the experts both agreed that the problem was either concerned with manufacture or fitting, the Claimant must be liable in respect of this item under the Contract. No positive defence has been put forward and Mr. Barrand in re-examination said of the toilet, “We would be willing to correct it”. I therefore find that the Claimant is liable for this item. The costs are agreed at £400 plus VAT (£470).

## **F7 – Summary of Counterclaim Items**

161 I have rejected all but the smallest element of the counterclaim in respect of the air extraction system. I have rejected the counterclaim in respect of the paintwork. Largely on the basis of the agreed expert evidence I have allowed the other items of the counterclaim.

162 The items I have allowed total as follows:

(a)	F1 – Air Extraction System	£6,110.00
(b)	F2 – Tiling	£822.50
(c)	F4 – Counter Top	£235.00
(d)	F5 – Leaking Air Conditioning Unit	£822.50
(e)	F6 – Staff Toilet	£470.00

---

Total	<b>£8,460.00</b>
-------	------------------

---

## **F8 – Answers to Issues 12-15**

163 I think that my answers to Issues 12 to 15 above are clear. However, for the avoidance of doubt, they are summarised below.

164 Issue 12: as to the air extraction system I accept the Claimant’s case that it had no liability in respect of either the stripping out or the replacement of a new air extraction system. The Claimant was, however, liable to replace the old ceiling with a new ceiling which contained grilles so as to allow the existing air extraction system to continue to function.

1 165 Issue 13: the defects which I have accepted are those set out above and  
2 summarised in para.162 above.  
3

4 166 Issue 14: I expressly reject the submission that the Defendant's failure  
5 to utilise the warranty during the relevant warranty period somehow means  
6 that the Defendant is not able to make a valid claim against the Claimant: see  
7 paras.156 to 159 above.  
8

9 167 Issue 15: I consider that the remedial works which I have identified  
10 could be carried out without the need for closing the store: see in particular  
11 para.148 above. I expressly disallow any claims on the basis that the store  
12 could or should be closed.  
13  
14  
15  
16

## 17 **G: THE COMPROMISE OF APRIL 2004**

18

19 168 As I previously noted, there were discussions between Mr. Barrand and  
20 the Defendant in March/April 2004 as to whether or not they could resolve  
21 their differences. It is clear that in April 2004 the Claimant's solicitor,  
22 Mrs. Malik, became involved in this process. Unusually she spoke to both  
23 parties. The Claimant placed reliance on her evidence to demonstrate that  
24 there was no compromise agreement. However, I should say that I regarded  
25 her evidence as unsatisfactory. This was chiefly because her witness statement  
26 did not tally with her attendance notes. The reason given for this was that the  
27 attendance notes had been redacted to maintain privilege, although the mere  
28 fact that the attendance notes had been disclosed at all indicated to me that  
29 there had been a waiver of privilege in any event. It was unclear where the  
30 alleged waiver started or stopped or how it could be said to be only partial. It  
31 is always unsatisfactory for the court to be given a series of documents which  
32 contain less than the whole story with no other way of filling the gaps.  
33 I therefore make plain that I decide the compromise issue on the evidence of  
34 Mr. Barrand and the Defendant alone.  
35

36 169 It seems to me on the evidence that the Defendant was pushing hard for  
37 an agreement in late March/early April. The basis of the proposed agreement  
38 was that the claim for additional works (paras.77-137 above) would be  
39 withdrawn; the defects (omitting the point about the air extraction system  
40 because that was not a complaint that had yet been made) would be dealt with  
41 by the Claimant; and payment would be made of the outstanding sum of  
42 £73,994.03 (paras.74-76 above). I have no doubt that Mr. Barrand considered  
43 this proposal seriously and that there may have been a misunderstanding

1 between the two men as to whether or not there was actually an agreement to  
2 that effect.  
3

4 170 However, I am in no doubt that, as a matter of law, there was no  
5 binding compromise agreement on these terms. It seems to me clear that the  
6 purported agreement must have been the one to which the Defendant referred  
7 in his letter of 8<sup>th</sup> April 2004. That there was a detailed discussion at this time  
8 is borne out by Mr. Barrand's evidence: see para.59 of his statement where he  
9 refers to a meeting in early April 2004. However, I note that even the  
10 Defendant by his letter was seeking confirmation that there was indeed an  
11 agreement in these terms and that payment would only be made following  
12 receipt of such confirmation. That suggests to me that, even if the Defendant  
13 was confident that agreement had been reached, it was not final and binding  
14 until it had been confirmed by the Claimant and/or its solicitor. No such  
15 confirmation was ever received. It appears that Mr. Barrand, although  
16 interested in the proposal, sought legal advice upon it and, for whatever  
17 reason, he never confirmed any final binding acceptance of that proposal.  
18 There was thus no contractually binding agreement between the parties.  
19

20 171 For those reasons I confirm that in answer to issue 10 there was no  
21 binding compromise agreement as pleaded by the Defendant. I quite  
22 understand that the existence of the Defendant's offer in the terms indicated  
23 may have a relevance on the question of costs.  
24  
25

## 26 **H: CONCLUSIONS**

27

28 172 I consider that the straightforward disputes in this case have been  
29 submerged by a series of irrelevant issues. The simple ingredients of claims  
30 for extra work have been forgotten and replaced with credibility issues and the  
31 like. As I have set out fully above, this criticism applies principally to the  
32 Claimant's case, although the Defendant cannot be regarded as entirely  
33 blameless.  
34

35 173 I consider that the sum of **£73,994.03** is due and owing from the  
36 Defendant to the Claimant under the terms of the original agreement.  
37

38 174 I find that this sum falls to be reduced by **£27,752.32** as a result of the  
39 breach of contract concerning the make-up of the contract sum (paras.51-73  
40 above).  
41

42 175 I find that the claim for additional works fails in its entirety. I regard  
43 that claim as fundamentally flawed for a whole series of different reasons (see

1 paras.77-137 above). Accordingly, the maximum sum due to the Claimant  
2 prior to a consideration of the counterclaim for defective works was  
3 **£46,241.71.**  
4

5 176 I find that the counterclaim in respect of the air extraction system fails  
6 save in respect of the cost of putting in the grilles to the false ceiling which, in  
7 my judgment, was the only element of the work allegedly omitted which  
8 should have been done as part of the original contract workscope (paras.138-  
9 148 above). I also find that the counterclaim in respect of the paintwork fails  
10 (paras.152-153 above).  
11

12 177 I find that the counterclaim in respect of the remaining smaller items is  
13 proved (see paras.149-162 above). The counterclaim is thus worth a total of  
14 **£8,460.**  
15

16 178 Accordingly, the Claimant is entitled to £46,241.71 less £8,460, a total  
17 of **£37,781.71.** There will be judgment for the Claimant in that sum, together  
18 with interest.  
19

20 179 I reject the contention that the claims were compromised as a result of  
21 the discussions and negotiations in March/April 2004. It seems to me that the  
22 parties came close to a deal but no binding agreement was ever reached.  
23 However, I am bound to conclude that both parties would have been much  
24 better off if they had indeed reached a binding agreement along the lines  
25 proposed by the Defendant in March or April 2003.  
26  
27

---